



LIBERTY H₂ HUB FRONT-END ENGINEERING AND DESIGN

Status Report

(for the period November 1, 2023 – April 30, 2024)

Prepared for:

Reice Haase

North Dakota Industrial Commission
ATTN: Clean Sustainable Energy Authority
State Capitol – Fourteenth Floor
600 East Boulevard Avenue
Bismarck, ND 58505

Contract No.: C-03-07

Prepared by:

Bradley G. Stevens
Kerryanne M. Leroux
Charlotte D. Riter

Energy & Environmental Research Center
University of North Dakota 15 North 23rd Street
Stop 9018 Grand Forks, ND 58202-9018
(701) 777-5293
bstevens@undeerc.org

DocuSigned by:

A handwritten signature in black ink that reads "Bradley G. Stevens".

02B2F1DE2C6940C...

Bradley G. Stevens

Principal Research Engineer, Civil Engineering

May 21, 2024

EERC DISCLAIMER

LEGAL NOTICE: This research report was prepared by the Energy & Environmental Research Center of the University of North Dakota (UND EERC) as an account of work sponsored by North Dakota Industrial Commission (SPONSOR). To the best of UND EERC's knowledge and belief, this report is true, complete, and accurate; however, because of the research nature of the work performed, neither UND EERC, nor any of their directors, officers, or employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the use of any information, apparatus, product, method, process, or similar item disclosed or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement or recommendation by UND EERC. SPONSOR understands and accepts that this research report and any associated deliverables are intended for a specific project. Any reuse, extensions, or modifications of the report or any associated deliverables by SPONSOR or others will be at such party's sole risk and without liability or legal exposure to UND EERC or to their directors, officers, and employees.

NDIC DISCLAIMER

LEGAL NOTICE: This research report was prepared by UND EERC as an account of work sponsored by the North Dakota Industrial Commission (NDIC) through the Clean Sustainable Energy Fund. To the best of UND EERC's knowledge and belief, this report is true, complete, and accurate; however, because of the research nature of the work performed, neither UND EERC, NDIC, nor any of their directors, officers, or employees makes any warranty, express or implied, or assumes any legal liability or responsibility for the use of any information, apparatus, product, method, process, or similar item disclosed or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement or recommendation by UND EERC or NDIC. NDIC understands and accepts that this research report and any associated deliverables are intended for a specific project. Any reuse, extensions, or modifications of the report or any associated deliverables by NDIC or others will be at such party's sole risk and without liability or legal exposure to UND EERC or to their directors, officers, and employees.

TABLE OF CONTENTS

LIST OF FIGURES i

LIST OF TABLES..... i

DESCRIPTION OF PROJECT..... 1

PROJECT TASKS..... 1

 Task 1.0 – Project Management and Planning 1

 Task 2.0 – Engineering and Design – Surface Facilities..... 3

 Subtask 2.1 – FEED of H₂ Production..... 3

 Subtask 2.2 – FEED of H₂ Pipeline 4

 Subtask 2.3 – FEED of CO₂ Pipeline 4

 Subtask 2.4 – Clean Ammonia 4

 Subtask 2.5 – Environmental Studies 5

 Task 3.0 – Engineering and Design – Subsurface Storage for H₂ and CO₂ 5

 Subtask 3.1 – H₂ Storage Characterization and Designs 5

 Subtask 3.2 – CO₂ Storage Characterization and Designs 6

 Task 4.0 – Permitting 7

 Task 5.0 – Cost Estimating 7

EXPENDITURES..... 7

LIST OF FIGURES

1 FEL terminology definition..... 3

LIST OF TABLES

1 Project Milestones and Deliverables 2

2 Updates for CO₂ Subsurface Activities 5

3 Expenditures for This Reporting Period Only..... 8

4 Cumulative Expenditures 8

LIBERTY H₂ HUB FRONT-END ENGINEERING AND DESIGN

DESCRIPTION OF PROJECT

The objective of this Energy & Environmental Research Center (EERC) project is to support the Clean Sustainable Energy Authority (CSEA) goal of deployment of large- scale commercial projects that reduce environmental impacts and increase sustainability of energy production and delivery. The proposed Prairie Horizon Energy Solutions (PHES) front- end engineering and design (FEED) study will result in critical development and support investment decisions by the project sponsors, MPLX and TC Energy, to develop large- scale facilities and infrastructure for a complete supply chain of clean energy.

The focus of this project is to complete a FEED study that will provide the information needed for the project sponsors to invest in commercial deployment of clean H₂ production, transport, and storage systems. That investment and subsequent construction and operation will generate clean H₂ product that diversifies North Dakota's economy, leverages existing resources, creates sustainable jobs, and reduces the environmental footprint of energy production and use in the region and beyond. Key attributes of the PHES design include 1) H₂ production at a rate of 190 tonnes per day (tpd); 2) H₂ production with autothermal reforming (ATR) of natural gas with carbon capture and storage (CCS); 3) geologic storage for clean H₂ product and CO₂; 4) logistics infrastructure consisting of pipelines for transport of CO₂, H₂, and potentially H₂-natural gas blends and H₂/NH₃ transit terminals for truck and/or rail; and 5) increased ammonia production through expansion of existing or new manufacturing facilities to produce and competitively supply regional and global markets.

Attributes 1 and 2 have been adjusted due to changes in scope in the project. See details below for additional information.

PROJECT TASKS

The work and progress achieved for each task during the reporting period are detailed as follows.

Task 1.0 – Project Management and Planning

The project team continued to hold weekly meetings with representatives from the EERC and PHES to discuss general project management topics as well as detailed discussions regarding the technical scope and progress. A summary of the proposed milestones and deliverables are tracked in Table 1.

Table 1. Project Milestones and Deliverables

Milestone (M)/Deliverable (D)	Expected Completion Date	Actual Completion Date
M1 – Kickoff Meeting	11/30/2022	1/23/2023
M2 – H ₂ Pipeline FEL ¹ -2	9/30/2025	
M3 – CO ₂ Pipeline FEL-2	1/12/2024	2/29/2024
M4 – Clean Ammonia FEL-1	7/31/2023	4/30/2023
M4.1 – Clean Ammonia FEL-2 ²	N/A	11/30/2023
M4.2 – Clean Ammonia FEL-2 Update ²	N/A	3/31/2024
M4.3 – Clean Ammonia FEL-2/FEL-3 Bridging ²	3/31/2025	
M5 – Environmental Studies FEL-1	7/31/2023	4/1/2023
M6 – H ₂ Subsurface Storage FEL-1	7/31/2023	8/31/23
M7 – CO ₂ Subsurface Storage FEL-1	7/31/2023	10/31/23
M8 – H₂ Production FEL-3	Deferred beyond CSEA grant	
M8.1 – H ₂ Production FEL-2 ²	N/A	11/30/2023
M8.2 – H ₂ Production FEL-2 Update ²	N/A	3/31/2024
M8.3 – H ₂ Production FEL-2/FEL-3 Bridging ²	3/31/2025	
M9 – H₂ Pipeline FEL-3	Deferred beyond CSEA grant	
M10 – CO₂ Pipeline FEL-3	Deferred beyond CSEA grant	
M11 – H ₂ Subsurface Storage FEL-2	9/30/2025	
M12 – CO ₂ Subsurface Storage FEL-2	9/30/2025	
D4 – Final Report	10/31/2025	

¹ Front-end loading.

² Scope additions, see content of report for additional clarifications.

Based on the projected timeline, shifts in scope, and the ongoing dynamic nature of the commercial support for the project, some scopes originally listed as CSEA-covered tasks are being proposed to occur outside the time frame of the CSEA grant. Those scopes and their associated milestone or deliverable associated are listed below:

- M8 – H₂ Production FEL-3
- M9 – H₂ Pipeline FEL-3
- M10 – CO₂ Pipeline FEL-3

On a similar note, scopes that were not originally called out in the proposal but are essential to project development are listed in Table 1. These have been advanced to support the ultimate goal of reaching an investment decision for the project. Those scopes and any milestone or deliverable associated are listed below:

- M4.1 – Clean Ammonia FEL-2
- M4.2 – Clean Ammonia FEL-2 Update
- M4.3 – Clean Ammonia FEL-2/FEL-3 Bridging
- M8.1 – H₂ Production FEL-2
- M8.2 – H₂ Production FEL-2 Update
- M8.3 – H₂ Production FEL-2/FEL-3 Bridging

Task 2.0 – Engineering and Design – Surface Facilities

The engineering progress will be reported using FEL terminology. For this reason, Figure 1 describing FEL terminology was provided.




Figure 1. FEL terminology definition (source: Freeman, D., LinkedIn, accessed 2023).

Subtask 2.1 – FEED of H₂ Production

During the previous reporting period, Black & Veatch (B&V) was contracted to perform FEL-1 and FEL-2 engineering design for the H₂ production facility based on a phased approach using electrolysis and ATR. This service was completed.

This past reporting period included a step-back review of the project, resulting in two major scope changes and a rework of past deliverables. Changes are summarized in the bullets below:

- Change 1: Removed electrolysis production and increased the ATR to 200 tpd
 - Team updated FEL-2 deliverables according to the change in scope as described; update completed in March 2024.
- Change 2: Downstream hydrogen uses shifted; ATR downsized to 190 tpd
 - The engineering team is currently in the process of completing a request for proposal (RFP) with technology licensors to select a licensor for updating FEL-2 bridging deliverables accordingly, which will feed into finalizing the FEL-3 stage.

Based on projected cost-share contributions and development timeline, the FEL-3 scope is being projected to occur outside the time frame of the CSEA grant. However, the team will

continue to advance engineering development beyond FEL-2, and tasks such as those listed below are expected to be completed prior to the end of the CSEA project time frame:

- Technology licensor selection
- FEL-3 level process flow diagrams, heat and mass balance, process and instrumentation diagrams, final plot plans, equipment lists
- Field geotechnical investigations

Progress is also advancing on supporting scopes to the H₂ production facility design. This includes the continued development of the interconnection pipelines between the new production facility and the existing Marathon Dickinson Plant.

Subtask 2.2 – FEED of H₂ Pipeline

Based on projected cost-share contributions and development timeline, the FEL-3 scope is being projected to occur outside the time frame of the CSEA grant.

Subtask 2.3 – FEED of CO₂ Pipeline

The project team elected to shift consultants on the CO₂ pipeline development from Sargent & Lundy (S&L) to Wood. During this reporting period, Wood updated the FEL-1 completed by S&L for the new sequestration site, identified approximately 25 miles away.

Wood also conducted and completed the FEL-2 phase of the pipeline development.

Based on projected cost-share contributions and development timeline, the FEL-3 scope is being projected to occur outside the time frame of the CSEA grant.

PHES has officially onboarded a land services company—Gray Hawk Land Solutions (Gray Hawk)—to assist in the landowner engagement effort. Gray Hawk agents have been onboarded and are actively engaging landowners in pipeline and seismic survey permissions. At this time, the team has acquired approximately 75% pipeline surveys permissions. Route adjustments are also being reviewed to avoid landowners wishing to not partner with PHES; it is the goal of PHES to have 100% voluntary participation by landowners for pipeline easements.

Subtask 2.4 – Clean Ammonia

While not originally indicated in the CSEA proposal, the project team has continued to advance the clean ammonia scope of the project beyond FEL-1. This scope continues to advance alongside the hydrogen production at the same pace and will continue to do so. B&V is the contracted consultant to complete this scope.

Similar to Subtask 2.1, the project advanced a FEL-2 level development, changed scope, and completed an update to that FEL-2. The team is currently advancing deliverables for a

FEL-2 bridging phase to include the technology data obtained through the ongoing licensor selection/RFP process.

Progress is also advancing on supporting scopes to the clean ammonia production facility design. This includes the continued development of the interconnection pipelines between the new production facility and the existing rail loading facility as well as the advancement of the new rail loading rack for loading ammonia onto railcar for shipping.

Subtask 2.5 – Environmental Studies

Nothing new to report in this subtask.

Task 3.0 – Engineering and Design – Subsurface Storage for H₂ and CO₂

FEL- 2 is in progress for chosen H₂ and CO₂ storage areas of interest (AOIs) to characterize target formations more accurately. A comprehensive screening effort was completed for determining potential H₂ storage sites; a summary report has been started to provide recommendations to PHES for consideration. Planning and designs have been completed for drilling a stratigraphic test well and are underway for conducting a geophysical (seismic) survey, both necessary to obtain the required subsurface data for ultimate permitting and implementation of the potential CO₂ storage site. The application for permit to drill (APD) was formally submitted to the North Dakota Industrial Commission’s (NDIC’s) Department of Mineral Resources (DMR) on April 5, 2024.

Several updates (scope only, not total budget) have been made to the CO₂ subsurface characterization approach, summarized in Table 2, with details supporting these changes provided in the Subtask 3.2 section.

Table 2. Updates for CO₂ Subsurface Activities (no overall budget changes)

Subsurface Activity	Proposed	Update
CO ₂ Rate of Investigation	<i>One rate:</i> 1 MMtpy*	<i>Two rates:</i> 1.2 MMtpy, 2.0 MMtpy
Existing 2D Seismic Data	Not included in initial scope	Acquired 290 linear miles total
3D Seismic Survey	<i>Area:</i> 35 sq mi <i>Timeline:</i> Quarter (Q)1 2024	<i>Area:</i> 64 sq mi <i>Timeline:</i> Q4 2024 or Q1 2025
Laboratory Analysis	Not included in initial scope	Analyses of core and fluid samples collected during drilling of the stratigraphic test well.

* Million tonnes per year.

Subtask 3.1 – H₂ Storage Characterization and Designs

The EERC completed review of the hundreds of existing well logs and 2D seismic data within the study region of about 20×30 miles directly west of Dickinson, North Dakota. This site screening activity generated maps of salt thickness in formations potentially suitable for solution mining and H₂ storage/recovery. Salt formations of focus in the region continue to be the Dunham and Pine, 6700 ft and 7000 ft depth, respectively. The AOI was assessed for sites with the greatest

continuous thickness and mineralogy (solubility) and the lowest surface and subsurface structural risks. The purchased existing 2D seismic data (discussed further in the Subtask 3.2 section) was utilized in the technical assessment of the study region, identifying regions of high- and low-risk as well as formation thicknesses and depths. These findings are being summarized for PHES consideration to ultimately drill a stratigraphic test well at a selected site (not included in project scope).

In addition, major equipment requirements were determined for the development (i.e., solution mining) and operations of a salt cavern for up to 5000 tonnes H₂ storage. Considerations for high-level, conceptual designs and/or parameters for obtaining cost estimations included estimated number of caverns, cavern dimensions and layout, surface facility layout, and the overall lateral “footprint.” These findings are being summarized for PHES consideration of site selection.

Subtask 3.2 – CO₂ Storage Characterization and Designs

As mentioned previously, several activities in this subtask have been updated from the proposed scope (Table 2), as new information has become available during the investigations of this project. For example, refining designs from the potential capture system during Task 2 activities have similarly resulted in a refined CO₂ output and potential injection rate for geologic storage. As PHES explores varying H₂ production rates, estimated CO₂ rates could subsequently vary between 1.2 MMtpy and 2.0 MMtpy. The EERC will therefore explore both rates for storage suitability at the selected site.

On April 17, 2023, the EERC was able to acquire existing 2D seismic data (with Seitel Data Ltd.) to provide a more detailed site-screening of the geology in the study region for site selection for a stratigraphic test well and the 3D seismic survey. Although these data were not initially proposed, the data have proven crucial in evaluating the suitability of AOIs for geologic storage, ranking the chosen AOIs from high to low risk. These data also proved useful for the Subtask 3.1 geology evaluation for potential salt cavern H₂ storage. With a total of 290 linear miles purchased and assessed diligently, a site location was determined for drilling the test well and conducting the 3D survey.

Drilling is anticipated to occur in Q3 2024, with the seismic survey conducted in Q4 2024 or Q1 2025. Designs for the test well (including drill plan) have commenced in collaboration with PHES and potential contractors. An APD was formally submitted to NDIC’s DMR on April 5, 2024, to drill a stratigraphic test well, which will be subsequently plugged and abandoned, fully reclaiming the site as close to the original state as possible. During drilling, about 400 ft of core samples (including the proposed injection formation and portions of the upper and lower confining zones) and formation fluid samples will be collected for subsequent laboratory analyses. Although not initially proposed because of time constraint concerns, the project contract extension allows for this laboratory activity to occur simultaneously with the 3D seismic survey field acquisition. All the generated data will assist in final evaluation of the site for safe and permanent storage and are required for development of a North Dakota CO₂ storage facility permit application.

An in-person meeting was held in Sacramento, California, to discuss PHES project eligibility with the California Air Resources Board (CARB) under the Low Carbon Fuels Standard (LCFS)

on March 19, 2024. A few members of the EERC and PHES technical team met with CARB–LCFS staff to provide an overview of project plans for H₂ production and CCS to garner feedback specifically on drilling data collection plans and subsequent laboratory analyses for compliance with the LCFS CCS Protocol. The team also discussed several CCS Protocol requirements that could conflict with the North Dakota Century Code, such as maximum allowable injection pressure. The result was a starting dialogue that is expected to continue as subsurface characterization progresses.

Designs and permitting for the 3D seismic survey are also underway in collaboration with PHES and respective contractors. With a potential increase in anticipated CO₂ injection (up to 2 MMtpy), the seismic survey design was increased to a 64-sq mi radius, situated about 20 miles southeast of Dickinson, North Dakota. PHES has been heavily engaging landowners within the planned survey footprint, which includes choosing the drilling location and potential CO₂ pipeline route (see Subtask 2.3) as well as acquiring survey permissions, easement acquisition, and pore space acquisition.

Task 4.0 – Permitting

Similar to the last reporting period, information continued to be gathered from previous design activities as well as data generated from this project to develop the required permits. Specifically, Wood and Barr Engineering performed the following activities:

- Development and updating of the facility permit matrix.
- Engagement with regulatory agencies.

During this reporting period, the team elected to end the permitting scope with Wood. PHES is currently in the process of conducting interviews and performing an RFP to hire a new consultant to assist in permitting moving forward.

Task 5.0 – Cost Estimating

PHES staff have continued to secure bids for large-cost and long-lead-time items to ensure it is using the most up-to-date information. Furthermore, with each iteration and scope change conducted over the last reporting period, updated cost estimates were compiled to support project advancement.

EXPENDITURES

Summaries of the expenditures for this reporting period and cumulative expenditures to date are provided in Tables 3 and 4.

Table 3. Expenditures for This Reporting Period Only (November 1, 2023 – April 30, 2024)

Project Expense	NDIC	CSEA Recipient	Other Sponsor	Total
Labor	\$853,085	\$0	\$0	\$853,085
Travel	\$4,920	\$0	\$0	\$4,920
Supplies	\$678	\$0	\$0	\$678
Communications	\$0	\$0	\$0	\$0
Printing and Duplicating	\$130	\$0	\$0	\$130
Operating Fees and Services	\$3,405	\$0	\$0	\$3,405
Subcontracts	\$0	\$0	\$1,162,297	\$1,162,297
Facilities and Administration	\$448,352	\$0	\$0	\$448,352
Total	\$1,310,572	\$0	\$1,162,297	\$2,472,869

Table 4. Cumulative Expenditures

Project Expense	NDIC	CSEA Recipient	Other Sponsor	Total
Labor	\$1,763,768	\$0	\$0	\$1,763,768
Travel	\$10,100	\$0	\$0	\$10,100
Supplies	\$2,174	\$0	\$0	\$2,174
Communications	\$0	\$0	\$0	\$0
Printing and Duplicating	\$189	\$0	\$0	\$189
Operating Fees and Services	\$301,805	\$0	\$0	\$301,805
Subcontracts	\$0	\$0	\$2,606,377	\$2,606,377
Facilities and Administration	\$1,068,420	\$0	\$0	\$1,068,420
Total	\$3,146,458	\$0	\$2,606,377	\$5,752,835