### Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <a href="http://www.nd.gov/ndic/outdoor-infopage.htm">http://www.nd.gov/ndic/outdoor-infopage.htm</a>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to <a href="https://outdoorheritage@nd.gov">outdoorheritage@nd.gov</a> AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund
Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number

Report Date

Period Covered by Report (xx/xx/xx to xx/xx/xx)

003-038

03/03/2016

02/20/2015 to 03/03/2016

**Project Name** 

# Fishing docks – Lake Metigoshe and Beaver Lake State Parks

Project Sponsor Name

### ND Parks and Recreation Department

Responsible Official (Last, First Middle)

Responsible Official's Title

Hanson, Jesse, M

Planning Division Manager

Project Sponsor Address

### 1600 East Century Avenue

City Bismarck State Zip Code ND 58503 Telephone Number (701) 328-5357

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

#### Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$ 10,328.93

In-kind Funding \$ 2,180.00

OHF Funding Requested for Reimbursement \$36,344.00 (\$4,038.00 already received)

Total Funding Expended for this Reporting Period \$50,710.93

Total Funds Spent to Date

Match Funding \$

10,328.93 (ND PRD funds)

In-kind Funding \$

2.180.00

OHF Funding Received and Requested for Reimbursement \$36,344.00

Total Funding Expended to Date \$52,890.93

#### Balance of Grant Funds

Match Funding \$

In-kind Funding \$

OHF Funding still to be Requested \$

Total Funding to be Expended on this Project \$40,382.00

Do you anticipate needing to request a grant extension 

If yes, please explain

/ / Yes / X No

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

This project resulted in placement of 3 public fishing docks. Two were placed at Beaver Lake State Park and one at Lake Metigoshe State Park. Both parks have excellent shore fishing opportunities but, had limited areas where the public could reasonably fish.

Staff in each park have indicated these facilities are extensively used. Not just for fishing but, canoe/kayak access along with drop off/pick up areas for small boats.

The purchase price of the docks was within the estimates provided. The amount of time needed to transport, assemble and install the docks was less than anticipated due to the surprising ease of assembly. The efficiency in assembly and installation is reflected in the "in-kind" amounts and actual full project costs being less than what was listed in the grant application.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

## **Shoreline Fishing Enhancement at Beaver Lake State Park**

The installation of the new fishing dock and the expansion to the existing fishing dock has been a welcome addition to Beaver Lake State Park.

The installation took place in stages over a several day period. Preassembly of the anchor system, dock sections and walkway were completed prior to the main installation of the docks.



Photos 1 & 2: The docks and aluminum walkway arrive on site.



Photos 3 & 4: Preassembly of the dock sections.

The installation of the fishing dock expansion was the first fishing dock to be completed. A team of four employees were on hand to assist with the installation. The main additions with the expansion include additional dock sections for a larger fishing area, benches for seating and corner gussets for extra stability.



Photos 5 & 6: Installation of the new dock sections and placement of the dock.



Photos 7 & 8: Installation of the corner gussets and benches.



Photos 9 & 10: Completed fishing dock expansion.

The new "T" fishing dock for the Memorial Picnic area was completed last. The aluminum gangway, attaching bracket and dock sections were preassembled prior to the installation day.



Photos 11-16: Completes gangway, preassembled dock sections, the assembly process and the completed dock.

After assembly the dock needed to be floated over to its permanent location. We needed to make sure the winds were calm that day as it is a long trek to the installation location.



Photos 17 – 20: The long ride to the install site.



Photos 21 - 22: Gangway installation complete.





Photos 23 – 26: Final anchoring and adjusting.



Photos 27 – 28: Bench and gusset installation.



Photos 29 - 30: Completed dock in the Memorial Picnic area.



Photos 31 - 32: Happy customers!!!

This spring has been great for fishing so far. The two fishing docks have been a great addition to the park providing much needed shore fishing for those visitors who do not have a boat.

#### **BLSP Fishing dock installation hours:**

- Dock addition to existing fishing dock
  - o Installation: Four employees 4 hours each (16 hours total)
  - Bench and gusset installation: 2 employees 1 hours each (2 hours total)
  - Bobcat skid steer 1.5 hours
  - Kubota OHV 1 Hour
- New fishing dock in the Memorial Picnic area
  - Pre assembly of dock sections: Two employees 3 hours each (6 hours total)
  - Walkway pre assembly: Two employees 3 hours each (6 hours total)
  - o Final assembly and installation of dock: Three employees 6 hours each (18 hours total)
  - Walkway installation and cleanup: Two employees 1 hour each (2 hours total)
  - Bench and gusset installation: Two employees 1 hours each (2 hours total)
  - Bobcat skid steer 2 hours
  - Kubota OHV 2 hours













