## Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <a href="http://www.nd.gov/ndic/outdoor-infopage.htm">http://www.nd.gov/ndic/outdoor-infopage.htm</a>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to <u>outdoorheritage@nd.gov</u> AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

			or Heritage Fund
This report is us	ed to show	progress of grant p	I Report Form/Guidelines rojects funded through the Outdoor Heritage Fund. Status
	Reports and	d the Final Report r	nust be submitted as required in Contract.
Contract Number		Report Date	Period Covered by Report
003-042		Feb 10, 2016	(xx/xx/xx to xx/xx/xx) 5 11/21/15 to 02/10/16
Project Name	······································	100 10, 2010	
Park River Par	ks and Re	creation Phase	e I Campground
Project Sponsor Na	ame		
Park River Par	ks and Re	ecreation	
Responsible Officia	al (Last, First	Middle)	Responsible Official's Title
Bell, Corri			Director of Parks and Recreation
Project Sponsor Ac			
514 Briggs Ave City	State	Zin Codo	Tolophono Number
Park River	ND	Zip Code 58231	Telephone Number 701-284-6005
Financial Update		30231	101-204-0005
	following inf	ormation regarding	the funding for your project based on the contract award:
Funds Spent this R	eporting Per	iod	
(As appropriate ple	ase provide		for purchases)
Match Funding \$ 0			
In-kind Funding \$ 0 OHF Funding <b>Requ</b>		eimhursement \$ 4	56 155
		nis Reporting Perio	•
Total Funds Spent 1 Match Funding \$35			
In-kind Funding \$	,014.00		
<b>OHF Funding Rece</b>			ursement \$ 231,895.65
Total Funding Exp	pended to Da	ate \$267,509.98	
Balance of Grant Fu	unds		
Match Funding \$35	,614.33		
In-kind Funding \$		had the coope of mil	75
OHF Funding still to Total Funding to b		l on this Project \$3	
Do you anticipate no	•	-	
	eeding to red es /X/ No		alon in yea, please explain

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website) An amendment to the status of this document is being noted on this report and request of the noted \$24,000 received upon execution of contract. The funds report has been adjusted to account for this amount. The current request of the amount of \$56,155 is the second payment to the contractors Bohlman Trenching Service. Noted is that final payment to Bohlman Trenching will be due upon completion and finalizing spring work to water and sewer lines within the complex. Yet to be completed is the comfort station, planting of trees and grass. With the final touches being the small comfort items such as picnic tables and fire rings to make a campground. Expected completion date is July of 2016. At completion will be a final report submitted with complete visual of campground in its whole along with	Exhibit B
An amendment to the status of this document is being noted on this report and request of the noted \$24,000 received upon execution of contract. The funds report has been adjusted to account for this amount. The current request of the amount of \$56,155 is the second payment to the contractors Bohlman Trenching Service. Noted is that final payment to Bohlman Trenching will be due upon completion and finalizing spring work to water and sewer lines within the complex. Yet to be completed is the comfort station, planting of trees and grass. With the final touches being the small comfort items such as picnic tables and fire rings to make a campground. Expected completion date is July of 2016. At completion will be a final report submitted with complete visual of campground in its whole along with request for final funds of \$5000 and full report of funds matched and spent to date.	Work Completed during Period Covered by Report:
received upon execution of contract. The funds report has been adjusted to account for this amount. The current request of the amount of \$56,155 is the second payment to the contractors Bohlman Trenching Service. Noted is that final payment to Bohlman Trenching will be due upon completion and finalizing spring work to water and sewer lines within the complex. Yet to be completed is the comfort station, planting of trees and grass. With the final touches being the small comfort items such as picnic tables and fire rings to make a campground. Expected completion date is July of 2016. At completion will be a final report submitted with complete visual of campground in its whole along with request for final funds of <del>\$5000</del> and full report of funds matched and spent to date.	(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)
comfort items such as picnic tables and fire rings to make a campground. Expected completion date is July of 2016. At completion will be a final report submitted with complete visual of campground in its whole along with request for final funds of \$5000 and full report of funds matched and spent to date.	An amendment to the status of this document is being noted on this report and request of the noted \$24,000 received upon execution of contract. The funds report has been adjusted to account for this amount. The current request of the amount of \$56,155 is the second payment to the contractors Bohlman Trenching Service. Noted is that final payment to Bohlman Trenching will be due upon completion and finalizing spring work to water and sewer lines within the complex.
	Yet to be completed is the comfort station, planting of trees and grass. With the final touches being the small comfort items such as picnic tables and fire rings to make a campground. Expected completion date is July of 2016. At completion will be a final report submitted with complete visual of campground in its whole along with request for final funds of \$5000 and full report of funds matched and spent to date. $\$ 8 \ (v \ 1.35)$
hotos of work completed are welcome (If appropriate, please submit photos of key elements of the project	Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project

Signature of Responsible Official

l

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.