

Contract No. 004-055
 “Crooked Crane Trail Exercise & Fitness Loop”
 Submitted by City of Dickinson
 Principal Investigator: Shawn Kessel
 Directive: D

PARTICIPANTS

Sponsor	Cost Share
City of Dickinson	<u>\$ 325,000</u>
Subtotal Cash Cost Share	\$ 325,000
 North Dakota Industrial Commission	 <u>\$ 975,000</u>
Total Project Cost	\$1,300,000

Project Schedule – 24 months
 Contract Date – 5/13/2015
 Start Date - 1/1/2015
 Completion Date – 12/31/2016

Project Deliverables:
 Status Report: June 30, 2015 ✓
 Status Report: December 31, 2015
 Status Report: June 30, 2016
 Final Report: December 31, 2016 ✓
 Subsequent Report: December 31, 2017

OBJECTIVE/STATEMENT OF WORK:

The purpose of this project is to create a 1.8 mile fitness trail on north side of Patterson Lake, including paving of trail and purchase of fitness machines, playground equipment, and lighting.

STATUS:

The Commission awarded the funding with the contingency that the applicant display signage onsite recognizing the Outdoor Heritage Fund’s contribution to the project. Contract has been provided to the applicant and is awaiting signature. Contract was received back from the applicant on May 13, 2015 and has been full executed.

Status Report has been received. The City of Dickinson has provided the following schedule for the project:

<u>Task Item</u>	<u>Completion Date/Est. Completion Date</u>
1. Execute consultant agreement with KLJ	3-2-15
2. Complete Site Surveying Services	4-24-15
3. Complete Preliminary Design Services	5-22-15
4. Complete Final Design Services	7-31-15
5. Project Bidding/Bid Opening	8-28-15
6. Construction / Notice to Proceed	9-23-15
7. Construction Completion of Partial Trail Survey	11-13-15
8. Construction Completion of Remainder of Project	6-17-16

Final Report received November , 2016

It states the following:

This report is on the conclusion of Phase I of the Crooked Crane Trail located on the northern shore of Patterson Lake just west of Dickinson, ND. We believe that the project delivers on all the promises we

made on the application for funds and during the presentation we made in front of the committee. We believe it serves as an excellent example of the power of partnerships between the Outdoor Heritage Fund and local government serving residents.

Work completed:

- | | |
|---|----------|
| 1. Execute consultant agreement with KJ | 3-2-15 |
| 2. Complete Site Surveying Services | 4-24-15 |
| 3. Complete Preliminary Design Services | 5-22-15 |
| 4. Complete Final Design Services | 7-31-15 |
| 5. Project Bidding/Bid Opening | 9-11-15 |
| 6. Construction / Notice to Proceed | 10-28-15 |
| 7. Construction Completion - Trail and Fitness Equipment Contract | 7-20-16 |
| 8. Construction Completion - Lighting and Electrical Contract | 12-31-16 |

Update: November 14, 2016