Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at http://www.nd.gov/ndic/outdoor-infopage.htm) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.			
Contract Number 004-064	er .	Report Date 3-18-16	Period Covered by Report (07/01/15 to 03/18/16)
Project Name Stump Lake Project Sponsor		Stabilization Pro	oject
Nelson Cour		ırd	
Responsible Official (Last, First Middle)			Responsible Official's Title
W. J. Davidson			Park Board Secretary
Project Sponsor 210 B Ave W			
City Lakota	State ND	Zip Code 58344-7410	Telephone Number 701-247-2463

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$

In-kind Funding \$ 48,519.11

OHF Funding Requested for Reimbursement \$ 98,266.34

Total Funding Expended for this Reporting Period \$ 194,076.45

Total Funds Spent to Date

Match Funding \$

In-kind Funding \$ 48,519.11

OHF Funding Received and Requested for Reimbursement \$ 145,557,34

Total Funding Expended to Date \$ 194,076.45

Balance of Grant Funds

Match Funding \$ 327,354.66

In-kind Funding \$ 109,118.89

OHF Funding still to be Requested \$ 327,354.66

Total Funding to be Expended on this Project \$ 436,473.55

Do you anticipate needing to request a grant extension

If yes, please explain

/ / Yes /X/ No

Work Completed during Period Covered by Report: (This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

The Stump Lake Park Bank Stabilization Project has seen significant progress this fall and winter. The weather cooperated this fall so that all of the dead trees in the water and along the shore have been removed. The contractor has stockpiled rock and fill material and is ready to put it in place next summer. No material can be placed in the water until June 1, 2016 because the fish are spawning. The expected completion date is August, 2016.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official
W. J. Davidson

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.