

Contract No. 005-067
"Play land Dream"
Submitted by Gackle Park Board
Principal Investigator: Samantha Remboldt
Directives D

PARTICIPANTS

Sponsor	Cost Share
Unknown	\$15,500
Gackle Park Board	<u>\$ 6,500</u>
Subtotal Cost Share	\$ 22,000
North Dakota Industrial Commission	<u>\$10,000</u>
Subtotal Outdoor Heritage Fund (OHF) dollars	<u>\$ 10,000</u>
Total Project Cost	\$ 32,000

Project Schedule – 3 months
Contract Date – 8/15/2015
Start Date – 8/15/2015
Completion Date – 1/31/2016

Project Deliverables:
Final Report: October 31, 2015 ✓

OBJECTIVE/STATEMENT OF WORK:

The purpose of this project is to replace outdated and unsafe playground equipment.

STATUS:

The funding request was for \$25,500. The Commission provided \$10,000 of the amount request -- the maximum amount allowed under the new law. The applicant has indicated that they will need to buy fewer pieces of equipment and one option being looked at has the cost of the equipment being purchased at \$12,600. The applicant will be providing funding for any costs in excess of the \$10,000 for the installation and related costs and in-kind services for removal of the old equipment and preparation of the site for the installation of the new equipment. It is anticipated that the entire costs of this project will be reduced from what had been requested.

Contract has been executed.

10/15/2015 - Final Report has been submitted. The report states: On June 4th the old playground equipment was removed by 4 community volunteers. The ground was then leveled and prepared for the new play structure. The new playground equipment was installed on September 10th and 11th with supervised installation from Bruce Schneider (a certified playground safety inspector) with BC6 Builders out of Dickinson with 16 community volunteers. The timber and sand was placed on September 27 with 8 volunteers from Miller Honey. The sand is 12 inches deep and 7 feet away from the play structure. Total costs related to this project including the OHF dollars, cash contribution from the applicant and in-kind contributions are \$20,110.27.

This project is now complete.

Updated: December 7, 2015