

Contract No. 011-119
“Graner Park Bank Stabilization (Phase II)”

Submitted by Morton County Parks

Primary Contact: Tim Nilsen

Directives D, B, A & C

PARTICIPANTS

Sponsor	Cost Share
Morton County Parks (Cash)	<u>\$34,678.00</u>
Subtotal Cash Cost Share	\$ 34,678.00
North Dakota Industrial Commission	<u>\$104,033.00</u>
Subtotal OHF funding	<u>\$ 104,033.00</u>
Total Project Cost	\$ 138,711.00

Project Schedule – 3 weeks

Contract Date – 6/14/2018

Start Date – 6/14/2018

Completion Date – 12/1/2018

Project Deliverables:

Final Report: December 1, 2018 ✓

OBJECTIVE/STATEMENT OF WORK:

Stabilization and reinforcement of the Missouri River bank at Graner Park including: removal of existing rock, re-shaping 585 feet of Missouri River bank at a 2:1 slope, installation of engineered geotextile fabric, and the placement of fracture rip-rap to prevent further erosion from taking place.

STATUS:

The contract has been approved and executed by all the parties.

September 2018

The contract has had a no cost amendment to the scope of work to include the purchase and planting of 48 10-foot trees.

November 2018

Final report received. The report states:

Graner Park Bank Stabilization (Phase II) has been completed. Several trees and stumps have been removed and stored in Graner Park for future use as campfire firewood. The project has reshaped 585 linear feet of Missouri River bank to a 2:1 slope. Existing rip-rap material totaling approximately 800 tons were removed and fractured for reuse. The 2:1 slope was covered by 1,560 square yards of Geotextile Fabric. In addition to the approximate 800 tons of rip-rap material that was reused, 700 tons of rip-rap material was hauled in and placed.

This contract is now closed with a returned commitment of \$20,254.35.

Dated 11/29/2018