

Contract No. 014-146

Cannonball Trail

Submitted by Mott Visionary Committee

Primary Contact: Paula Anderson

Directives D, A

PARTICIPANTS

Sponsor		Cost Share
Mott Visionary Committee	\$1,000.00	
City of Mott (Cash)	\$3,462.50	
City of Mott (In-Kind)	\$4,912.50	
Fundraising	<u>\$2,462.50</u>	
Subtotal Cash & In-Kind Cost Share		\$11,837.50
North Dakota Industrial Commission	<u>\$10,000.00</u>	
Subtotal OHF Funding		<u>\$10,000.00</u>
Total Project Cost		\$21,837.50

Project Schedule: 4 months
 Contract Date: 7/12/2019
 Start Date: 7/12/2019
 Completion Date: 10/31/2019

<u>Project Deliverables</u>	
Status Report:	October 31, 2019* ✓
Final Report:	August 31, 2020* ✓

OBJECTIVE/STATEMENT OF WORK:

This objective of this project is to construct a one and a half mile long rustic trail along the riverbanks that will begin at the school to attract nature lovers, fisherman, bicyclists, and birdwatchers.

STATUS:

The contract has been approved and executed by all the parties.

October 2019

The benches are made and purchased and are in storage. The signs have been made and purchased and are also in storage. Mowing where possible of tall grasses and clearing of dead trees and brush has started. The path is flagged and 811 also flagged utilities, but snow stopped the process.

The applicant has indicated that the tornado in Mott in July set back the local contractor. Additionally, wet weather & snow also resulted in delays. While some work has been completed and will continue as weather allows, it will not be finished on schedule. Because of this a no-cost extension has been granted.

July 2020

The Trail construction resumed in May, June and July as the contractor, Zentner Housemoving was able to work. With the dry spring and a short supply of gravel availability, after the trail was conditioned, crushed asphalt from a neighboring community was purchased for a portion of the trail. The trail consists of short grasses, the crushed asphalt packed trail and some existing sidewalk. The city workers placed posts and signs along the path as necessary. Signage went up and benches are being placed on concrete slabs that the city has repurposed for the trail.

A final report has been provided. This contract is now closed with no returned commitment.

Dated 8/7/2020

*Denotes changes from original contract.