

**Contract No. 014-149**  
**Little Missouri Recreation Area**  
Submitted by Dunn County Park Board  
Primary Contact: Bill Schaller  
Directives D, A

**PARTICIPANTS**

<b>Sponsor</b>		<b>Cost Share</b>
Dunn County Parks Department	\$128,400	
Subtotal <b>Cash</b> Cost Share		\$128,400
North Dakota Industrial Commission	<u>\$ 85,600</u>	
Subtotal <b>OHF</b> Funding		<u>\$ 85,600</u>
Total Project Cost		\$214,000

Project Schedule: 2 years	<b>Project Deliverables</b>
Contract Date: 7/1/2019	Status Report: January 31, 2020 ✓
Start Date: 7/1/2019	Status Report: June 30, 2020 ✓
Completion Date: 8/31/2021	Status Report: January 31, 2021 ✓
	Final Report: August 31, 2021 ✓

**OBJECTIVE/STATEMENT OF WORK:**

The objective of this project is to develop a campground that will add 30 RV campsites and four tent sites, shoreline public picnic area, and provide non-motorized trails.

**STATUS:**

The contract has been executed.

**February 2020**

The Little Missouri site plans have been submitted to the Corps of Engineers for Cultural Review/Clearance. Final site plans are being prepared for the bid process.

**July 2020**

Project Cultural clearance received from the Army Corps of Engineers. Construction plans approved and permission granted by the Corps to proceed with the campground, roads, fish cleaning and dump station construction. Project went to bid with opening date of May 21. Construction (earth work) began June 22. Expect 2-3 weeks for completion.

Additional details and pictures available in the full report.

**February 2021**

Earthwork within the campground is complete for campsites, roads, and host pads. Electric pedestals and water hookups installed for 30 campsites. All major electrical installation completed. RV dump with clean outs, drain field and water installed. Water, electric, and drain field installed for fish cleaning station. Additional details and pictures available in the full report.

**August 2021**

The campground opened on Memorial Day weekend and was fully operational all season. Scheduled closing date is Labor Day weekend. Hiking trails were mowed in July and hiking signs were installed to mark the routes. Final safety signs were installed as well.

This contract is now closed with no returned commitment.