

## Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm> ) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to [outdoorheritage@nd.gov](mailto:outdoorheritage@nd.gov) AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments. The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

### Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number 015-163	Report Date 12-02-2020	Period Covered by Report (09-26-2020 to 11-24-2020)
----------------------------	---------------------------	--

Project Name: Cannonball River Fish Passage at Karey Dam - Construction

Project Sponsor Name: Hettinger County Water Resource District (WRD)

Responsible Official (Last, First Middle) <b>Urlacher, Don</b>	Responsible Official's Title <b>Chairman, Hettinger County WRD</b>
---	---

Project Sponsor Address  
**336 Pacific Avenue**

City Mott	State ND	Zip Code 58646	Telephone Number (701) 824-2655
--------------	-------------	-------------------	------------------------------------

#### Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

	Funds Spent THIS Reporting Period*	Total Funds Spent to Date	Balance of Remaining Funds
Match Funding	\$603,624.78	\$238,683.03	\$199,017.19
In-kind Funding			
OHF Funding	\$150,906.19	\$59,670.76	\$43,193.05
<b>Total</b>	<b>\$754,530.97</b>	<b>\$298,353.79</b>	<b>\$996,746.31</b>

Do you anticipate needing to request a grant extension?    /\_/\_ Yes    /\_/\_ No

If yes, please explain:

\*As appropriate please provide copies of receipts for purchases.

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

See attached report.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

*This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:*

- (A) *Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or*
- (B) *Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.*

*Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.*

Signature of Responsible Official



## Attachment 1 – Work Completed 9-26-2020 through 11-24-2020

### Cannonball River Fish Passage at Karey Dam

Rachel Contracting completed the subgrade excavation the week of September 28<sup>th</sup>. Shaping of the embankments and the adjacent land continued while Rock gradation tests were performed. Granular filter and rip rap delivery to the project started on October 5<sup>th</sup>. The contractor started installing the geotextile fabric that week as well, working in sections starting at the downstream sheet pile.

The final riffle was installed the week of October 12<sup>th</sup> and the remaining sheet pile was installed on Friday of that week. The chink rock was placed the following week.



Rachel Contracting finished placing all imported material for the rock riffle structure by October 20<sup>th</sup>. The contractor removed the water control structure, topsoiled the laydown areas, finished



reclaiming the adjacent property and removed the silt curtain. The site camera was removed on October 21<sup>st</sup> as the contractor started to mobilize off site.

Seeding and restoration was halted as a result of snow for a week but was completed November 6<sup>th</sup>. Barr completed a semifinal walkthrough with the contractor and the client on October 21<sup>st</sup> and the final walk through to inspect seeding on November 6<sup>th</sup>.



