

Contract No. 017-170
“McDowell Dam Bank Stabilization”
 Submitted by Burleigh County Water Resource District
 Primary Contact: Travis Johnson
 Directives D and C

PARTICIPANTS

Sponsor	Cost Share
Burleigh County Water Resource District	\$58,165.20
Subtotal Cash Cost Share	\$58,165.20
Bismarck Parks and Recreation District	\$6,900.00
Subtotal In-kind Cost Share	\$6,900.00
North Dakota Industrial Commission	<u>\$70,553.00</u>
Subtotal OHF funding	<u>\$70,553.00</u>
Total Project Cost	\$135,618.00

Project Schedule – 11 months	Project Deliverables:
Contract Date – 12/22/20	Status Report: 3/31/21 ✓
Start Date – 12/22/20	Status Report: 6/30/21 ✓
Completion Date – 10/31/2021 12/31/21	Status Report: 10/31/21
	Final Report: 12/31/21 ✓

OBJECTIVE/STATEMENT OF WORK:

Stabilize the McDowell Dam Reservoir by relocating a portion of recreational trail to be farther away from the water's edge to prevent shoreline erosion along with adding a culvert and replacing another culvert where concentrated surface runoff crosses the pedestrian trail and has degraded the trail quality.

STATUS:

The contract has been executed by both parties.

April 2021

The project design has been completed and the plans and specifications have been stamped by the Engineer. The project has been bid, a low bidder has been selected and the Notice of Award has been sent to the low bidder. We are currently working to secure the required contract documents including bonds, insurance, and signed Form of Agreement from the Contractor. We have also secured a temporary construction easement. No construction work has yet been done on the project.

June 2021

No construction work has started yet as the project is waiting for the Nationwide Permit from the Corps of Engineers. The ENG Form 4345 has been submitted to the Corps for review. The applicant has requested a no cost extension due to delays related to permitting. The request has been granted.

December 2021

The Contractor work for this project was completed during the time period from September 20th to September 22nd. The trees were also delivered to the Park District shop and work began on installing the trees utilizing Park District staff and equipment. The Park District also accomplished the trail relocation portion of the project, again utilizing their own staff and equipment. As of this writing, the disturbed area has been reclaimed and seeded, and the trees have been planted.

The contract is now closed with a returned commitment of \$1,269.42.

Updated: 1/20/22