

# 018-177 - Writing Rock State Historic Site Playground Facilities Update - 2021

## Status Report Details

**Funding Opportunity:** 7583-Outdoor Heritage Fund May 2021 - Round 18  
**Program Area:** Outdoor Heritage Fund  
**Status:** Approved  
**Status Report Number:** 001  
**Status Report Type:** Interim  
**Reporting Period:** 08/23/2021 - 10/31/2021

**Initial Submit Date:** Oct 25, 2021 11:55 AM  
**Initially Submitted By:** Chris Dorfschmidt  
**Last Submit Date:**  
**Last Submitted By:**  
**Approved Date:** Oct 27, 2021 4:05 PM  
**Approved By:** Andrea Pfennig

## Contact Information

### Primary Contact Information

**Active User\*:** Yes  
**Type:** External User  
**Name:** Salutation Chris Daniel Dorfschmidt  
First Name Middle Name Last Name  
**Title:** Historic Sites Manager  
**Email\*:** [cdorfschmidt@nd.gov](mailto:cdorfschmidt@nd.gov)  
**Address\*:** 612 E Boulevard Ave

Bismarck North Dakota 58505  
City State/Province Postal Code/Zip  
**Phone\*:** 701-328-3593 Ext.  
Phone  
###-###-####  
**Fax:** ###-###-####  
**Comments:**

### Organization Information

**Status\*:** Approved  
**Name\*:** State Historical Society of North Dakota  
**Organization Type\*:** State Government  
**Tax Id:**

Organization Website: <https://www.history.nd.gov>

Address\*: 612 E Boulevard Ave

Bismarck North Dakota 58505-\_\_\_\_  
City State/Province Postal Code/Zip

Phone\*: 701-328-2666 Ext.  
### ### ####

Fax: ### ### ####

Benefactor:

Vendor ID:

PeopleSoft Supplier ID:

Comments:

Location Code:

SAM.gov Entity ID:

SAM.gov Name:

SAM.gov Entity ID Expiration Date:

State Issued ID:

Category #:

Year Begin:

Year Closed:

NCES#:

Restricted Indirect Cost Rate: 0.0%

Unrestricted Indirect Cost Rate: 0.0%

## Document Approval

Level	Approved By	Approved Date	Approval	Comments
1	Andrea Pfennig	Oct 27, 2021 4:05 PM	Approved	

## Interim Report

### Interim Report

#### Work Accomplished\*:

The new playground equipment was ordered and delivered to Divide County for storage until the installation crew arrives at the end of October. The old playground equipment was removed. The area was graded in preparation for the new equipment to be installed.

### Certification

This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:

(A) Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that

the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or

(B) Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.

**Do you agree?\***:

Yes

### Photos

Description	File Name	Type	Size	Upload Date
No files attached.				

## Tasks Report

### Tasks

Task	Start Date	Completion Date	Percent Complete	Comments
Fundraising and commitment of ND State Historical Society Funds and Divide County Park Board Funds	03/20/2021	06/10/2021	100.0%	All funds needed for the project and secured. The State Historical Society of North Dakota is awaiting the last invoice for the construction to collect funds from Divide County.
Ordering Playground Facilities, Ground Cover & Borders	06/15/2021	07/31/2021	100.0%	Playground equipment was ordered on July 12 and delivered on October 18th
Remove Existing Structures & Grade Area	06/15/2021	07/31/2021	95.0%	On the 21st the area was marked. Removal of the old equipment and grading was to start the week of the 25 and should be concluded shortly so that the installers can begin.
Install structure, ground cover and borders	07/31/2021	11/01/2021	0.0%	Due to the delay in shipping and receiving the equipment, the project is a bit behind schedule. The installers were to arrive and begin work on the 25th with hopes of being done November 1st, but they may need that next week to finish the project.

### Description of Tasks

#### Please Describe Tasks:

Project Determination-Determine what equipment best fits the local needs and maintains and preserves the landscape and historical nature of the site.  
Survey

Funding- We have commitments from the playground company, SHSND and Divide County. We are continuing to seek grant funding for the remaining amount.

Ordering - We will place the order for the playground facilities, ground cover, and borders upon receipt of all raised funds.

Removal-The DC Road Department will complete

Installation

## Deliverables Report

### Deliverables

Deliverable	Quantity	Unit of Measurement, if applicable	Status
Increased school visits	1.000	Post-project survey of schools	Project is not completed so no survey of schools has been sent out.
Installation of structure, ground cover and borders	1.000	Documented with written report and photographs	The installation of the structure, ground cover and barriers will begin the week of the 25th of October.