

018-177 - Writing Rock State Historic Site Playground Facilities Update - 2021

Status Report Details

Funding Opportunity: 7583-Outdoor Heritage Fund May 2021 - Round 18
Program Area: Outdoor Heritage Fund
Status: Submitted
Status Report Number: 002
Status Report Type: Interim
Reporting Period: 10/25/2021 - 12/27/2021

Initial Submit Date: Dec 27, 2021 9:54 AM
Initially Submitted By: Chris Dorfschmidt
Last Submit Date:
Last Submitted By:
Approved Date:
Approved By:

Contact Information

Primary Contact Information

Active User*: Yes
Type: External User
Name: Salutation Chris Daniel Dorfschmidt
First Name Middle Name Last Name
Title: Historic Sites Manager
Email*: cdorfschmidt@nd.gov
Address*: 612 E Boulevard Ave

Bismarck North Dakota 58505
City State/Province Postal Code/Zip

Phone*: 701-328-3593 Ext.
Phone
###-###-####

Fax: ###-###-####

Comments:

Organization Information

Status*: Approved
Name*: State Historical Society of North Dakota
Organization Type*: State Government
Tax Id:
Organization Website: <https://www.history.nd.gov/>
Address*: 612 E Boulevard Ave

Bismarck North Dakota 58505-____
City State/Province Postal Code/Zip
Phone*: 701-328-2666 Ext.
###-###-####
Fax: ###-###-####

Benefactor:

Vendor ID:

PeopleSoft Supplier ID:

Comments:

Location Code:

SAM.gov Entity ID:

SAM.gov Name:

**SAM.gov Entity ID Expiration
Date:**

State Issued ID:

Category #:

Year Begin:

Year Closed:

NCES#:

Restricted Indirect Cost Rate: 0.0%

Unrestricted Indirect Cost Rate: 0.0%

Document Approval

Interim Report

Interim Report

Work Accomplished*:

Playground has been installed at Writing Rock State Historic Site. This includes ground cover and barriers. It was completed on November 11th.

Certification

This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:

- (A) Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or
- (B) Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.

Do you agree?*: Yes

Photos

Description	File Name	Type	Size	Upload Date
No files attached.				

Tasks Report

Tasks

Task	Start Date	Completion Date	Percent	Comments
			Complete	
Fundraising and commitment of ND State Historical Society Funds and Divide County Park Board Funds	03/20/2021	06/10/2021	100.0%	
Ordering Playground Facilities, Ground Cover & Borders	06/15/2021	07/31/2021	100.0%	
Remove Existing Structures & Grade Area	06/15/2021	07/31/2021	100.0%	
Install structure, ground cover and borders	07/31/2021	11/01/2021	100.0%	Project was slightly behind due to the wait time on getting the equipment in, but was completed on 11/16/21.

Description of Tasks

Please Describe Tasks:

Project Determination-Determine what equipment best fits the local needs and maintains and preserves the landscape and historical nature of the site. Survey Funding- We have commitments from the playground company, SHSND and Divide County. We are continuing to seek grant funding for the remaining amount. Ordering - We will place the order for the playground facilities, ground cover, and borders upon receipt of all raised funds. Removal- The DC Road Department will complete Installation

Deliverables Report

Deliverables

Deliverable	Quantity	Unit of Measurement, if applicable	Status
Increased school visits	1	Post-project survey of schools	As the project was completed in mid-November, few schools have visited. But most school visitation to the site happens during the spring.
Installation of structure, ground cover and borders	1	Documented with written report and photographs	The playground is installed and we do have photos. I am working currently on the written report.