

Contract No. 018-184
"Monson Park and Trail"
 Submitted by Barnes County Park Board
 Primary Contact: Bobby Koeplin
 Directives D, A, B and C

PARTICIPANTS

Sponsor	Cost Share	
Valley City Beautification Committee	\$1,000	
Subtotal Cash Cost Share		\$1,000
Landowner	\$42,000	
Subtotal In-kind Cost Share		\$42,000
North Dakota Industrial Commission	<u>\$42,525</u>	
Subtotal OHF funding		<u>\$42,525</u>
<u>Total Project Cost</u>		<u>\$85,525</u>

Project Schedule	Project Deliverables	
Contract Date – 8/13/2021	Status Report – 2/28/2022	
Start Date – 8/13/2021	Final Report – 8/31/2022	X
Completion Date – 8/31/2022	Final Report – 6/15/2023*	

OBJECTIVE/STATEMENT OF WORK:

Development of a 42-acre County Park on the west side of Valley City and a 1.4-mile trail on a former railroad bed connecting to an existing shared use path for a 2.8-mile path to downtown along with an orchard and pollinator plot.

STATUS:

Contract has been executed by both parties.

Status Report received August, 2022

- Old fencing removed and salvaged.
- New fencing installed along with 4 14' metal livestock gates
- A major section of land has slumped and because of impact on I-94 business loop DOT is addressing the issue. Construction to be completed this fall. A second slump recently occurred and is being reviewed with the hope that construction can be done by DOT at the same time they are dealing with the first slump. The intention is that when both slumps are address the trail will still be located in the original location just having short gradual inclines on the trail.
- Fruiting tree and shrub labels have been orders.

Work is scheduled to be completed and all signage installed by June 15, 2023 so a no cost extension has been approved.

Dated: 8/29/22

*Amendments to contract