

Contract No. 020-202
“Odland Dam Sedimentation & Nutrient Removal Project Phase 2”
 Submitted by Golden Valley County Water Board
 Primary Contact: Bud Ordahl
 Directives C, A, B & D

PARTICIPANTS

| Sponsor | | Cost Share |
|---|------------------|--------------------|
| ND Game & Fish | \$300,000 | |
| Golden Valley County Water Resource Board | <u>\$20,000</u> | |
| Subtotal Cash Cost Share | | \$320,000 |
| Bud Ordahl | <u>\$5,000</u> | |
| Subtotal In-Kind Cost Share | | \$5,000 |
| North Dakota Industrial Commission | <u>\$971,720</u> | |
| Subtotal OHF funding | | <u>\$971,720</u> |
| <u>Total Project Cost</u> | | \$1,296,720 |

| Project Schedule | Project Deliverables |
|------------------------------|------------------------------|
| Contract Date – 6/15/2022 | Status Report – 12/31/2022 ✓ |
| Start Date – 6/1/2022 | Status Report – 6/30/2023 |
| Completion Date – 11/30/2023 | Final Report – 11/30/2023 |
| | |

OBJECTIVE/STATEMENT OF WORK:

Make additional improvements to Odland Dam by completing 100,000 cubic yards of sediment and nutrient removal so it is an enjoyable recreational area accessible for all individuals.

STATUS:

Contract has been executed.

December 2022:

Status report has been received. Key accomplishments include completion of permitting, preliminary design, and field surveys. Installation of silt fence and erosion control is 75% complete. Dewatering is 50% complete.

January 2023:

Status report received. Disposal areas were stripped of topsoil- Topsoil is 50% complete. Rock checks were installed on the downstream side of the dam at the pump outlet prior to beginning dewatering. Rock Check is 100% complete. Silt fence was installed around the perimeter of the disposal area and topsoil stockpile berms. Silt Fence Unsupported is 87% complete. Contactor began dewatering of Odland Dam and installed a trench in the northwest corner of the lakebed to drain the water toward the pump. Dewatering is 100% complete. There was 197 Acre-Feet of Additional Dewatering due to precipitation. Contractor began excavation of Schedule 2 and dredged out the site. To date 99% of plans quantity sediment has been removed from Schedule 2. The overall project is 35% complete.

February 2023:

Status report received. Excavation of Schedule 1 began on the southern peninsula of Schedule 1 dredging to their haul road. Contractor began excavating the northern border of excavation limits working their way south. 47% of Schedule 1 sediment has been removed. The overall project is 54% complete.

Dated: 3/9/2023