

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines			
This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.			
Contract Number	Report Date	Period Covered by Report (xx/xx/xx to xx/xx/xx)	
001-010	11/30/2018	11/30/2015 to 11/30/2018	
Project Name Antelope Creek; Wild Rice Corridor Watershed Restoration Project			
Project Sponsor Name Richland Soil Conservation District			
Responsible Official (Last, First Middle)		Responsible Official's Title	
Klostreich, Jennifer I		319 Watershed Coordinator	
Project Sponsor Address 1687 Bypass Road			
City	State	Zip Code	Telephone Number
Wahpeton	ND	58075	701-642-5997ext 3
<u>Financial Update</u>			
Please provide the following information regarding the funding for your project based on the contract award:			
<u>Funds Spent this Reporting Period</u>			
(As appropriate please provide copies of receipts for purchases)			
Match Funding: \$0			
In-kind Funding: \$0			
OHF Funding Requested for Reimbursement: \$0			
Total Funding Expended for this Reporting Period: \$0			
<u>Total Funds Spent to Date</u>			
Match Funding: \$28,812.15 - 319 funds, \$6665.47 - producer match			
In-kind Funding: \$0			
OHF Funding Received and Requested for Reimbursement: \$22,146.68			
Total Funding Expended to Date: \$57,624.80			
<u>Balance of Grant Funds</u>			
Match Funding: \$35,477.92			
In-kind Funding: \$0			
OHF Funding still to be Requested: \$82,853.32			
Total Funding to be Expended on this Project: \$105,000			
Do you anticipate needing to request a grant extension If yes, please explain			
/X/ Yes // No			
Extension was granted in January 2018			

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

Project was completed and seeded on May 24, 2018. This project is just under 1 mile of streambank restoration.

The two completed projects have generated interest in our project. One project has the plan in place with all permits in place. This project will be installed in the Spring of 2019, due to poor weather conditions this fall.

Surveying has taken place on 4 other sites in late November, with hopes of getting a design complete this winter and installation done in early Spring of 2019 if a design can be put in place that is acceptable to all parties.

Site prior – We installed 6:1 slopes on the Antelope Creek and filter strip to hold soil in place. This is a photo of site prior.



Photo of work completed and seeded 5/2018–



Exhibit B

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

Jennifer Klostreich, Watershed Coordinator

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.