

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number	Report Date	Period Covered by Report (xx/xx/xx to xx/xx/xx)	
001-010	9/15/2019	11/30/2015 to 9/15/2019	
Project Name Antelope Creek; Wild Rice Corridor Watershed Restoration Project			
Project Sponsor Name Richland Soil Conservation District			
Responsible Official (Last, First Middle) Klostreich, Jennifer I		Responsible Official's Title 319 Watershed Coordinator	
Project Sponsor Address 1687 Bypass Road			
City	State	Zip Code	Telephone Number
Wahpeton	ND	58075	701-642-5997ext 3

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding: EPA 319 Funded 50% = \$27,911.00 Producer Match 10% = \$5,582.20

In-kind Funding: \$0

OHF Funding Requested for Reimbursement: 40% = \$22,328.80

Total Funding Expended for this Reporting Period: \$22,328.80

Total Funds Spent to Date

Match Funding: \$56,723.15 - 319 funds, \$12,247.67 - producer match

In-kind Funding: \$0

OHF Funding Received and Requested for Reimbursement: \$44,475.48

Total Funding Expended to Date: \$113,446.80

Balance of Grant Funds

Match Funding: \$63,388.92

In-kind Funding: \$0

OHF Funding still to be Requested: \$60,524.52

Total Funding to be Expended on this Project: \$105,000

Do you anticipate needing to request a grant extension If yes, please explain

/X/ Yes // No

Extension was granted in January 2018

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

Project was completed and seeded on August 10, 2019. This project was 5 acres of streambank restoration. There is a north site and a south site.

Site prior –This is a photo of **site prior**. Water breaks out of main channel of Antelope Creek and made a new cut through the farmland. Made farmland to the east of Creek assessable when high water was present.



We installed 6:1 slope on the Antelope Creek and filter strip to hold soil in place. Rock rip rap is placed to hold soil in place. Grass was seeded and is coming up nicely. Portion of project was enrolled in CRP.



Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

Jennifer Klostreich, Watershed Coordinator

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.