

## Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm> ) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to [outdoorheritage@nd.gov](mailto:outdoorheritage@nd.gov) AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines			
This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.			
Contract Number 001-011	Report Date August 31, 2015	Period Covered by Report (3/24/14 to 8/31/15)	
Project Name Ransom County Water Quality Improvement Project			
Project Sponsor Name Ransom County Soil Conservation District			
Responsible Official (Last, First Middle) Nannenga, Chris R		Responsible Official's Title Watershed Coordinator	
Project Sponsor Address 701 Main St			
City Lisbon	State ND	Zip Code 58054-0431	Telephone Number 701-683-4101 Ext. 3
<u>Financial Update</u> Please provide the following information regarding the funding for your project based on the contract award:			
<u>Funds Spent this Reporting Period</u> (As appropriate please provide copies of receipts for purchases)			
Match Funding			
In-kind Funding \$ 737.30			
OHF Funding Requested for Reimbursement \$0			
Total Funding Expended for this Reporting Period \$737.30			
<u>Total Funds Spent to Date</u>			
Match Funding \$2975.00			
In-kind Funding \$2756.73			
OHF Funding Received and Requested for Reimbursement \$11,500			
Total Funding Expended to Date \$ 5,731.73			
<u>Balance of Grant Funds</u>			
Match Funding \$274,525			
In-kind Funding \$7,243.27			
OHF Funding still to be Requested \$103,500			
Total Funding to be Expended on this Project \$391,000			
Do you anticipate needing to request a grant extension If yes, please explain			
/ / Yes /_x/ No			

Exhibit B

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

Work has commenced on one of the feedlots this summer. The dirt work and cement are nearing completion at this time. Waterline and fencing are currently being installed. Projection completion of one of the systems is expected by November 1, 2015. Pictures of progress are attached.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.





Bunkerline



Bunkerline



Solid seperator pad



Dirtwork / water line install