Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at http://www.nd.gov/ndic/outdoor-infopage.htm) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to <u>outdoorheritage@nd.gov</u> AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

	S		Heritage Fund Report Form/Guidelines
This report is us	ed to show p	progress of grant pro	jects funded through the Outdoor Heritage Fund. Status ust be submitted as required in Contract.
Contract Number 002-019		Report Date 4/19/16	Period Covered by Report 11/1/15 to 4/19/16
Project Name			
Bald Hill Creek		ed Project	
Project Sponsor Na			
		servation District	
Responsible Officia		t Middle)	Responsible Official's Title
Johnson, Nath			District Manager
Project Sponsor Ad	ddress		
P. O. Box 526			
City	State	Zip Code	Telephone Number
Cooperstown Financial Update	ND	58425	701-797-2240
Funds Spent this R	Reporting Per	riod	he funding for your project based on the contract award: r purchases)
Funds Spent this F (As appropriate ple Match Funding \$29 In-kind Funding \$ (OHF Funding Initia OHF Funding Req Total Funding Ex	Reporting Per ease provide 9,211.68 0.00 Illy Funded a uested for F spended for t	riod copies of receipts fo	r purchases) ng period \$27,884.25 (\$2,115.75 remaining to be used) ,933.28
Funds Spent this F (As appropriate ple Match Funding \$29 In-kind Funding \$10 OHF Funding Initia OHF Funding Req Total Funding Req Total Funding \$30 In-kind Funding \$30 OHF Funding Initia	Reporting Per ease provide 9,211.68 0.00 Illy Funded a uested for F spended for t to Date 5,517.44 Illy Funded re eived and Re	riod copies of receipts fo and used this reportin Reimbursement \$15 his Reporting Period emaining to be used equested for Reimbu	r purchases) og period \$27,884.25 (\$2,115.75 remaining to be used) ,933.28 \$73,029.21 \$2,115.75
Funds Spent this F (As appropriate ple Match Funding \$29 In-kind Funding \$0 OHF Funding Initia OHF Funding Initia OHF Funding Req Total Funding \$36 In-kind Funding \$36 OHF Funding Initia OHF Funding Initia OHF Funding Rece Total Funding Still Match Funding \$16 In-kind Funding \$10 OHF Funding \$10 OHF Funding \$10	Reporting Per ease provide 0,211.68 0.00 Illy Funded a uested for F spended for t to Date 5,517.44 Illy Funded re eived and Re spended to D unds 63,482.56 o be Reques	riod copies of receipts fo and used this reportin Reimbursement \$15 his Reporting Period emaining to be used equested for Reimbur pate \$91,293.61	r purchases) ng period \$27,884.25 (\$2,115.75 remaining to be used) ,933.28 \$73,029.21 \$2,115.75 rsement \$54,776.17

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website) Producers have completed 3 contracts that I have paid out on. Duane Feiring has completed a partial manure management system that allows him to feed his cattle out on cropland away from the feedlot inside the farmyard. He received a cost share of \$15,933.28 with the total project cost of \$26,555.46. Mike Haugen completed a large fencing project that included 27,425 ft. of fence. He received cost share of \$22,214.25 with the total project cost of \$37,023.75. This project allows Mike to rotate his cattle into several different sections within the pasture. Triple H Simmentals also completed a fencing project that included 7,000 ft. of fence. They received cost share of \$5,670.00 with a total project cost of \$9,450.00. This allows Triple H Simmentals to rotate their herd and better manage their pastures.

I have several contracts that are signed that are waiting to be completed that included fence, pipeline, water tanks, well, and partial manure management system. These projects will receive a cost share of \$31,088.64. They will be paid as practices are completed.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.



Mike Haugen fence 11/13/15



Kelly Hanson fence 10/14/15