

**Contract No. 004-053**  
"Beach City Park Northside Playground"  
Submitted by Beach City Park Board  
Principal Investigator: Jennifer Erickson  
Directive: D

**PARTICIPANTS**

<b>Sponsor</b>	<b>Cost Share</b>
Beach City Park Board	<u>\$35,000</u>
Subtotal Cash Cost Share	\$35,000
North Dakota Industrial Commission	<u>\$25,000</u>
Total Project Cost	\$60,000

Project Schedule – 12 months  
Contract Date – 3/2/2015  
Start Date – 3/2/2015  
Completion Date – 4/1/2016

Project Deliverables:  
Status Report: June 15, 2015 ✓  
~~Status Report: September 15, 2015~~  
Final Report: ~~March 1, 2016~~ August 4, 2015 ✓

**OBJECTIVE/STATEMENT OF WORK:**

The purpose of this project is purchase of playground equipment & landscaping to develop a park in Beach

**STATUS:**

The applicant had requested funding of \$41,000. The amount awarded was \$25,000. The contract has been executed.

6/15/2015 - Status report has been received and posted on the website. It states: The playground structure installation is nearly complete. As of the date of this report concrete has been poured, except for one piece of the structure that didn't come with the rest of the shipment. Finishing touches will be done in the next few weeks. Since full funding was not awarded, we did attain some other grant monies from Golden Valley County, Harley Salzman American Legion Post No. 5, and the City of Dickinson to cover the cost of the equipment, tables, benches and garbage receptacles. A bridge connecting the 2 play structures and mature trees are still being planned dependent on other donations and/or grants we receive.

8/4/2015 - Final report has been received and posted on the website along with a number of photos. It states: "The playground structure installation is complete and is being enjoyed by all. Almost any time of day there are children of all ages enjoying the new structures. Lunch is being eaten at the tables and parents are resting and watching.

A bridge connecting the 2 play structures is still being planned. We were just awarded a grant through the Golden Valley Community Foundation to help us reach our goal of getting this finishing touch completed.

We are working on deciding what type of trees we would like to complete the space and they will either be planted this fall or next spring, depending on the weather. At this point we will use Park Board funds for this project.

This project is now completed and the contract file has been closed.

Updated: August 7, 2015