

**Contract No. 005-066**  
"Barnes Lake Preservation Project"  
Submitted by Woodworth Wildlife Club  
Principal Investigator: Christian W. Wingire  
Directives C, A

**PARTICIPANTS**

<b>Sponsor</b>	<b>Cost Share</b>
Guthmiller Earthmoving, Inc. (in-kind)	\$20,000
George Bohl (indirect)	\$10,000
Townships of Wadsworth and Conklin/U.S. Fish & Wildlife Service (indirect)	<u>\$ 4,000</u>
Subtotal Cost Share	\$ 34,000
North Dakota Industrial Commission	<u>\$69,320</u>
Subtotal Outdoor Heritage Fund (OHF) dollars	<u>\$ 69,320</u>
Total Project Cost	\$103,320

Project Schedule – 3 weeks

Contract Date – 8/3/2015

Start Date – 8/3/2015

Completion Date – 11/30/2015

Project Deliverables:

Status Report: September 30, 2015 ✓

Final Report: November 30, 2015 ✓

**OBJECTIVE/STATEMENT OF WORK:**

The purpose of this project is to preserve the integrity of Barnes Lake shoreline from allowing the lake to break out from the current shore line. This project will restore approximately 250 yards by the use of earth fill that has been eroded away and to add riprap on both sides of the restored shoreline.

**STATUS:**

Contract has been executed.

**09/28/2015** - Status report received. In a letter dated September 24, 2015 the applicant, represented by Christian W. Wingire, indicated the following:

The following is an updated activities report on the Barnes Lake Preservation Project. We are ready to start work as soon as the bean harvest is completed on the east half of section 27, Wadsworth Township. Harvesting of beans has started in the area and we estimate it will be another two to three weeks (weather pending) as these fields were planted later in the spring.

I have met with Guthmiller Earthmoving, Inc., the contractor. The contractor said he is ready to go as soon as he receives word that he has access to the rock piles. At this point there has been no funding requested by the Contractor.

I have received the Special Use Permit from the U.S. Fish and Wildlife Service to have access to area in recovering the landfill that will be used for the Barnes Lake Preservation Project. Also, this permit gives authority for the Contractor to cross over U.S. Fish and Wildlife land to access the work area for the project.

When we have access to the rock piles, I will have our last informational meeting with the Contractor, U.S. Fish and Wildlife Service, Presidents of Wadsworth and Conklin Townships, President of the

Woodworth Wildlife Club, and Mr. George Bohl to lay out the work plan for the Barnes Lake Preservation Project.

When the work begins, I plan to be at the work site daily to monitor all work in progress. I will be taking photos before, during and ending of the work to be completed for your review and for your records.

We feel we are ready to go.

**11/1/2015** - Final Report received. A copy of the final report along with pictures of the work as it was being completed and how the project now appears are posted on the website. The Final Report states:

On October 12, 2015 the Contractor (Guthmiller Earthmoving, Inc.) arrived at the work site. The landfill for the road grade was hauled in from the donated area for the landfill. Rocks were hauled in for the rip raft and for the Texas Crossing. On October 17, 2015 the road grade, rip raft, and the Texas Crossing work was completed. On October 20, 2015 the work to clean up around the rock piles used for the project was completed. The work of Guthmiller Earthmoving, Inc. was completed satisfactory as requested by the Woodworth Wildlife Club. When the remaining Grant Funds are received a news article will be sent, at the expense of the Woodworth Wildlife Club, to the Jamestown Sun newspaper to announce the completion of the Barnes Lake Preservation Project. This article will announce the importance the ND Outdoor Heritage Funds made to this project. Also, at the expense of the Woodworth Wildlife Club, there will be a sign with the ND Outdoor Heritage Fund logo placed at the boat ramp on Barnes Lake, recognizing the importance of the ND Outdoor Heritage Fund in the completion of this project.

This project is now complete.

Updated: November 6, 2015