

## Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm> ) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to [outdoorheritage@nd.gov](mailto:outdoorheritage@nd.gov) AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

### Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number	Report Date	Period Covered by Report
005-071	December 31, 2016	4/1/2015 to 12/31//2016

Project Name  
**Sheyenne River Sedimentation Reduction**

Project Sponsor Name  
**Barnes County Soil Conservation District**

Responsible Official (Last, First Middle)	Responsible Official's Title
<b>Frank, Lori</b>	<b>Watershed Coordinator</b>

Project Sponsor Address  
**110 Winter Show Road SW**

City	State	Zip Code	Telephone Number
<b>Valley City</b>	<b>ND</b>	<b>58072</b>	<b>701-845-3114 ext.3</b>

#### Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

#### Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$9225.00

In-Kind Funding \$6150.00

OHF Funding **Requested for Reimbursement \$9225.00**

Total Funding Expended for this Reporting Period \$15,375.00

#### Total Funds

In-kind Funding \$131,437.83

OHF Funding Received and Requested for Reimbursement ~~\$192,116.74~~ **191,171.74**

Total Funding Expended to Date ~~\$323,554.57~~ **\$321,979.57**

#### Balance of Grant Funds

Total OHF Funding to be Expended \$200,000.00

Total OHF Requested: ~~192,116.74~~ **191,171.74**

Total OHF Remaining: ~~\$ 7,883.26~~ **\$ 8,828.26**

Do you anticipate needing to request a grant extension If yes, please explain

Yes  No

Work Completed during Period Covered by Report:



Severely eroded waterway was feathered out and will be seeded to deep rooted grasses next spring. Contractor started work late fall & we ran out to time for seeding. Grassed waterway will trap soil sediment and prevent it from leaving the field and entering waterways.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

*Don Frank*

*1-3-17*