

Contract No. 005-072
“City Park Playground Equipment Upgrade”
 Submitted by Anamoose Park Board
 Principal Investigator: Lori Schmaltz, President
 Directive D

PARTICIPANTS

Sponsor	Cost Share	
Anamoose Park Board	\$31,735	
Unknown	<u>\$44,400</u>	
Subtotal Cash Cost Share		\$ 76,135
 North Dakota Industrial Commission	 <u>\$10,000</u>	
Total Project Cost		 <u>\$ 10,000</u> \$ 86,135

Project Schedule – 1 year	Project Deliverables:
Contract Date – 7/30/2015	Status Report: September 30, 2015 ✓
Start Date – 7/30/2015	Status Report: June 30, 2016 ✓
Completion Date – September 30, 2016	Final Report: September 30, 2016*✓

OBJECTIVE/STATEMENT OF WORK:

Project is to install new playground equipment at the Anamoose City Park. Applicant had requested funding from the Outdoor Heritage Fund of \$54,400. Award was for \$10,000.

STATUS:

Contract 005-072 - Has been fully executed.

9/24/2015 - Status Report received. It states: Included with this report is a letter from the City of Anamoose regarding the delay with Playground installation at the city park in Anamoose. The project will not be able to move forward until the city has performed the required tree removal, most likely in the spring. The letter from the City of Anamoose states:

The City of Anamoose just recently received a grant from the ND Forest Service to assist with the cost of removing unsafe trees from the Anamoose City Park. This project cannot be completed yet this Fall; instead we hope to have them removed during the Spring or early Summer of 2016. However, the person who removes trees in this regional area has indicated he may be retiring; and, we are scrambling to find another person who will do this for us. We understand the need to complete our project before the new playground equipment can be installed. We will move as expeditiously as possible to allow the installation of playground equipment as soon as possible. Signed by Cheryl Linardon, Anamoose City Auditor.

6/17/2016 - Status report received for the period 9/30/15 to 6/30/16. The report states: Site work and playground equipment installation planned for August 2016. The Park Board representative has signed and submitted the final contract with the equipment vendor and is setting the date that install can be accomplished. The trees that were a safety concern have been removed from the park area and the playground site is ready for prep to receive installation of new equipment. Cost of tree removal was provided by the City of Anamoose.

The Park Board provided information on donations in excess of \$57,000.

An amendment has been forwarded to the Park Board extending the time for completion of this project to September 30, 2016.*

Final Report was received on September 13, 2016. The report states: The new playground equipment has been installed along with wood chips and borders at the desired site in the Anamoose city Park. Installation took place August 10 and 11, 2016. A dedication of the playground will be held during the Anamoose Fall Festival event September 17, 2016.

This contract has been closed.

Revised 9/26/2016