

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines			
This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.			
Contract Number 011-119	Report Date 11-27-2018	Period Covered by Report 3-1-2018 through 11-27-2018	
Project Name Graner Park Bank Stabilization (Phase II)			
Project Sponsor Name Morton County Parks			
Responsible Official (Last, First Middle) Nilsen Timothy R.		Responsible Official's Title Morton County Parks Director	
Project Sponsor Address 210 2nd Ave. NW			
City Mandan	State ND	Zip Code 58554	Telephone Number (701) 667-3363
<u>Financial Update</u> Please provide the following information regarding the funding for your project based on the contract award:			
<u>Funds Spent this Reporting Period</u> (As appropriate please provide copies of receipts for purchases) Match Funding \$27,926 In-kind Funding \$00.00 OHF Funding Requested for Reimbursement \$83,778 Total Funding Expended for this Reporting Period \$111,704			
<u>Total Funds Spent to Date</u> Match Funding \$27,926 In-kind Funding \$00.00 OHF Funding Received and Requested for Reimbursement \$83,778 Total Funding Expended to Date \$111,704			
<u>Balance of Grant Funds</u> Match Funding \$00.00 In-kind Funding \$00.00 OHF Funding still to be Requested \$00.00 Total Funding to be Expended on this Project \$111,704			
Do you anticipate needing to request a grant extension If yes, please explain /_/ Yes /x/_ No			

Work Completed during Period Covered by Report:
(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

Graner Park Bank Stabilization (Phase II) has been completed. Several trees and stumps have been removed and stored in Graner Park for future use as campfire firewood. The project has reshaped 585 linear feet of Missouri River bank to a 2:1 slope. Existing rip-rap material totaling approximately 800 tons were removed and fractured for reuse. The 2:1 slope was covered by 1,560 square yards of Geotextile Fabric. In addition to the approximate 800 tons of rip-rap material that was reused, 700 tons of rip-rap material was hauled in and placed.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.



11-15-2018





11 01 2018



