

Contract No. 013-138
Crooked Crane Trail Phase 2
 Submitted by City of Dickinson
 Primary Contact: Craig Kubas
 Directives D, A

PARTICIPANTS

Sponsor	Cost Share
City of Dickinson Trails Fund	<u>\$ 400,000.00</u>
Subtotal Cash Cost Share	\$400,000.00
North Dakota Industrial Commission	<u>\$1,200,000.00</u>
Subtotal OHF Funding	<u>\$1,200,000.00</u>
Total Project Cost	\$1,600,000.00

Project Schedule: 12 months
 Contract Date: 7/23/2019
 Start Date: 7/23/2019
 Completion Date: 10/31/2020

<u>Project Deliverables</u>	
Status Report:	October 31, 2019*
Status Report:	April 30, 2020*
Final Report:	October 31, 2020*

*Denotes change from original contract

OBJECTIVE/STATEMENT OF WORK:

This objective of this project is the construction of a 1.6 mile shared-use path that will connect the 1.8-mile phase 1 fitness trail to: a fishing pier at Patterson Lake, a portion of trail along Dickinson Dike, fishing pier and boat launch at Dickinson Dike, Turtle Park, and a shared use path within city limits.

STATUS:

December 2018

A contract has been partially executed and forwarded to the City of Dickinson for their consideration.

July 2019

The contract has been approved and executed by all the parties.

City of Dickinson has indicated that they are waiting for approval from BNSF to construct a portion of the trail in their right-of-way. Because of this, a no-cost extension has been granted.

Dated 7/30/2019