

Contract No. 013-145
Lake Tobiason Improvements
Submitted by Steele County Water Resource District
Primary Contact: Tasha Krueger
Directives B, C

PARTICIPANTS

Sponsor		Cost Share
Steele County Commission	\$31,600.00	
Steele County WRD	\$28,810.00	
Steele County JDA	\$15,000.00	
Beaver Creek Township	\$ 5,000.00	
Local Residents	<u>\$ 5,590.00</u>	
Subtotal Cash Cost Share		\$86,000.00
North Dakota Industrial Commission	<u>\$86,000.00</u>	
Subtotal OHF Funding		<u>\$ 86,000.00</u>
Total Project Cost		\$172,000.00

Project Schedule: 12 months
Contract Date: 12/27/2018
Start Date: 12/27/2018
Completion Date: 11/30/2019

Project Deliverables

Status Report: May 1, 2019 ✓
Status Report: November 30, 2019* ✓
Status Report: May 1, 2020*
Status Report: December 31, 2020*^ ✓
Final Report: June 30, 2021^ ✓

*, ^ Denotes changes from original contract.

OBJECTIVE/STATEMENT OF WORK:

This objective of this project is to replace the inlet pipe and diversion rock structure, along with four outlet pipes at Lake Tobiason.

STATUS:

The contract has been approved and executed by all the parties.

April 2019

Project development complete. Project design and construction has not started due to winter weather. Project design will begin when snow has melted and survey crews are able to collect site topography.

November 2019

Project design and construction has not started due to winter weather. Project design will begin when snow has melted and survey crews are able to collect site topography. The contractor has requested and been granted a no-cost extension due to delays in obtaining necessary permits from the U.S. Army Corps of Engineers and North Dakota State Engineer's Office.

December 2020

The permit approvals from the U.S. Army Corps of Engineers and North Dakota State Engineer's Office were received in the summer. The Contractor worked on installation of the inlet structure, outlet culverts, and channel. The project is substantially complete and will be final in the spring of 2021. A no-cost extension has been granted.

June 2021

Sluice gate is complete, sign has been installed, and lake has been restocked by Game & Fish.

This contract is now closed with no returned commitment.