

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines			
This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.			
Contract Number 05-006	Report Date 11-1-2015	Period Covered by Report (10/1/15 to (11/1/15)	
Project Name Barnes Lake Preservation Project			
Project Sponsor Name Woodworth Wildlife Club			
Responsible Official (Last, First Middle) Christian, Christian Wayne		Responsible Official's Title Member, Woodworth Wildlife Club	
Project Sponsor Address 1275 58th Ave SE			
City Woodworth	State ND	Zip Code 58496	Telephone Number 701 799 4191
<u>Financial Update</u>			
Please provide the following information regarding the funding for your project based on the contract award:			
<u>Funds Spent this Reporting Period</u>			
(As appropriate please provide copies of receipts for purchases)			
Match Funding \$ 14,000.00			
In-kind Funding \$ 20,000.00			
OHF Funding Requested for Reimbursement \$62,388.00			
Total Funding Expended for this Reporting Period \$6,932.00			
<u>Total Funds Spent to Date</u>			
Match Funding \$14,000.00			
In-kind Funding \$20,000.00			
OHF Funding Received and Requested for Reimbursement \$69,320.00			
Total Funding Expended to Date \$6,932.00			
<u>Balance of Grant Funds</u>			
Match Funding \$0			
In-kind Funding \$0			
OHF Funding still to be Requested \$62,388.00			
Total Funding to be Expended on this Project \$69,320.00			
Do you anticipate needing to request a grant extension If yes, please explain			
<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No			

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

On October 12, 2015 the Contractor, (Guthmiller Earthmoving, Inc.) arrived at the work site. The landfill for the road grade was hauled in from the donated area for the landfill. Rocks were hauled in for the rip raft and for the Texas Crossing. On October 17, 2015 the road grade, rip raft, and the Texas Crossing work was completed. On October 20, 2015 the work to clean up around the rock piles used for the project was completed. The work by Guthmiller Earthmoving, Inc. was completed satisfactory as requested by the Woodworth Wildlife Club. When the remaining Grant Funds are received, a news article will be sent, at the expense of the Woodworth Wildlife Club, to the Jamestown Sun newspaper to announce the completion of the Barnes Lake Preservation Project. This article will announce the importance of the ND Outdoor Heritage Funds made this project. Also, at the expense of the Woodworth Wildlife Club, there will be a sign with the ND Outdoor Heritage Fund logo will be placed at the boat ramp on Barnes Lake, recognizing the importance of the ND Outdoor Heritage Fund in the completion of this project.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

Christian W. Wignier

Before
Construction



Working
Progress



Texas
Crossing



Completed
Project

