

## Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm> ) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to [outdoorheritage@nd.gov](mailto:outdoorheritage@nd.gov) AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

### Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number 001-011	Report Date November 30, 2015	Period Covered by Report (3/24/14 to 11/30/15)
----------------------------	----------------------------------	---

Project Name  
**Ransom County Water Quality Improvement Project**

Project Sponsor Name  
**Ransom County Soil Conservation District**

Responsible Official (Last, First Middle) <b>Nannenga, Chris R</b>	Responsible Official's Title <b>Watershed Coordinator</b>
---	--

Project Sponsor Address  
**701 Main St**

City Lisbon	State ND	Zip Code 58054-0431	Telephone Number 701-683-4101 Ext. 3
----------------	-------------	------------------------	---

#### Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

#### Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$99,978.84

In-kind Funding \$ 863.7

OHF Funding Requested for Reimbursement \$31,348.07

Total Funding Expended for this Reporting Period \$132,190.61

#### Total Funds Spent to Date

Match Funding \$102,953.84

In-kind Funding \$3,620.43

OHF Funding Received and Requested for Reimbursement \$42,848.07

Total Funding Expended to Date \$ 149,422.34

#### Balance of Grant Funds

Match Funding \$174,546

In-kind Funding \$6,380

OHF Funding still to be Requested \$72,151.93

Total Funding to be Expended on this Project \$391,000

Do you anticipate needing to request a grant extension    If yes, please explain


/\_/ Yes    /\_x/ No

Work Completed during Period Covered by Report:  
(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

One livestock waste system had been completed as of November 30, 2015. Construction on the second system is scheduled to begin in the spring of 2016.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

A handwritten signature in cursive script is written over the signature line. To the right of the signature, the date "11-30-15" is handwritten in a simple, bold font.

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.







