Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at http://www.nd.gov/ndic/outdoor-infopage.htm) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol - Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund
Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number

Report Date

Period Covered by Report

001-012

(xx/xx/xx to xx/xx/xx)

2/2/2016

05/08/2015 to 02/01/2016

Project Name

Warwick Dam

Project Sponsor Name

Eddy County Water Resource District

Responsible Official (Last, First Middle)

Responsible Official's Title

Project Sponsor Address

PO Box 231

City New Rockford State Zip Code ND 58356

Telephone Number 701-947-2442

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$

In-kind Funding \$

OHF Funding Requested for Reimbursement \$49,500.00

Total Funding Expended for this Reporting Period \$192,605.60

Total Funds Spent to Date

Match Funding \$

In-kind Funding \$

OHF Funding Received and Requested for Reimbursement \$5,500.00

Total Funding Expended to Date \$238,096,60

Balance of Grant Funds

Match Funding \$

In-kind Funding \$

OHF Funding still to be Requested \$0.00

Total Approximate Funding to be Expended on this Project \$254,102.00

Do you anticipate needing to request a grant extension

If yes, please explain

// Yes /x/ No

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

The existing Warwick Dam located on the Sheyenne River was in poor shape with a significant amount of erosion around the south abutment and the south river bank and some erosion around the north abutment. The project involved the installation of Sheet piling to repair and protect the existing south abutment and then sheet piling was installed along the south bank to help prevent further erosion of the south river bank. Clay material was hauled in to help repair the erosion along the south river bank and then rock riprap was installed over the clay to help prevent future erosion of the south river bank. Rock riprap was also installed along the north about to help prevent future erosion.

Rock riprap and bolder and rock barbs were installed in the river from the dam sill downstream to help fish passage in the river channel.

The project turned out very well despite numerous setbacks over several years due to high river flows, freezing temperature and challenges with permitting.

Except for landscaping and seeding in the spring of 2016, the Warwick Dam Rehabilitation and Modification is complete.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

The project reports/shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.



After



Before




Before



Before



After



After