

**Contract No. 002-018**  
**“South Golden Lake Inlet Beautification Project”**  
 Submitted by Golden Lake Improvement Association  
 Principal Investigator: Paul Kotaska

**PARTICIPANTS**

<b>Sponsor</b>	<b>Cost Share</b>
Golden Lake Improvement Association	\$ 5,000
Steele County JDA	<u>\$10,000</u>
Subtotal Cash Cost Share	\$15,000
Golden Lake Improvement Association	<u>\$ 2,000</u> (in-kind)
Subtotal In-kind Cost Share	\$2,000
North Dakota Industrial Commission	<u>\$57,342</u>
Total Project Cost	\$74,342

Project Schedule – 4 months	Project Deliverables:
Contract Date – 6-23-14	Status Report:
Start Date – 6-23-14	
Completion Date – 10-15-14	Final Report: ✓

**OBJECTIVE/STATEMENT OF WORK:**

This project will dredge a channel, remove scrub brush, smooth and shape shoreline of Golden Lake, and then plant over 400 trees on the shore.

**STATUS:**

June 23, 2014 - Contract has been signed and first payment has been processed.

October 15, 2014 - Final report filed. Project has been completed. In-kind cost share came in at a higher amount than first anticipated. Total cost of the project was \$74,394. See attached final report along with before and after pictures. More pictures are available in the files.