

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines			
This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.			
Contract Number 002 001 -019	Report Date 1/30/17	Period Covered by Report (6/17/16 to 1/30/17)	
Project Name Bald Hill Creek Watershed Project			
Project Sponsor Name Griggs County Soil Conservation District			
Responsible Official (Last, First Middle) Johnson, Nathan John		Responsible Official's Title District Manager	
Project Sponsor Address PO Box 526			
City Cooperstown	State ND	Zip Code 58425	Telephone Number 701-797-2240
Financial Update			
Please provide the following information regarding the funding for your project based on the contract award:			
Funds Spent this Reporting Period			
(As appropriate please provide copies of receipts for purchases)			
Match Funding \$ 1,592.98			
In-kind Funding \$ 0			
OHF Funding Requested for Reimbursement \$2,389.46			
Total Funding Expended for this Reporting Period \$3982.43			
Total Funds Spent to Date			
Match Funding \$44,610.42			
In-kind Funding \$0			
OHF Funding Received and Requested for Reimbursement \$66,915.63			
Total Funding Expended to Date \$111,526.04			
Balance of Grant Funds			
Match Funding \$155,389.58			
In-kind Funding \$0			
OHF Funding still to be Requested \$230,968.62			
Total Funding to be Expended on this Project \$500,000			
Do you anticipate needing to request a grant extension If yes, please explain			
<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No			

Work Completed during Period Covered by Report:


(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

Producers have completed 2 contracts that I have paid out on. Mitch Dahl has completed 38 acres of cover crop that he grazes his cattle on in the fall. He also planted 50 acres of hay that he will use to help feed his cattle. He received a cost share of \$1,814.90 with the total project cost of \$3,024.83. Chris Moser completed a fencing project that included 1008 ft. of cross fence. He received cost share of \$574.56 with the total project cost of \$957.60. This project allows Chris to rotate his cattle into several different sections within the pasture.

I have several contracts that are signed that are waiting to be completed that include fence, pipeline, water tanks, and well. These projects will receive a cost share of \$23,129.52 with the total projects cost of \$38,549.20. They will be paid as practices are completed.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official



1/30/17

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.