

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number	Report Date	Period Covered by Report	
022-019	11/30/18	(10/11/18 to 11/30/18)	
Project Name			
Bald Hill Creek Watershed Project			
Project Sponsor Name			
Griggs County Soil Conservation District			
Responsible Official (Last, First Middle)		Responsible Official's Title	
Johnson, Nathan John		District Manager	
Project Sponsor Address			
PO Box 526			
City	State	Zip Code	Telephone Number
Cooperstown	ND	58425	701-797-2240

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$ 2,329.46

In-kind Funding \$ 0

OHF Funding **Requested for Reimbursement** \$3,494.19

Total Funding Expended for this Reporting Period \$5,823.65

Total Funds Spent to Date

Match Funding \$121,431.70

In-kind Funding \$0

OHF Funding Received and Requested for Reimbursement \$182,147.57

Total Funding Expended to Date \$303,579.27

Balance of Grant Funds

Match Funding \$78,738.30

In-kind Funding \$0

OHF Funding still to be Requested \$115,736.68

Total Funding to be Expended on this Project \$500,000

Do you anticipate needing to request a grant extension If yes, please explain

Yes No

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

There were two contracts that were finished up that I am able to pay cost share on. Mitch Dahl completed 85 acres of cover crop to allow his cattle to graze on. He will receive a cost share of \$575.79 with a whole project cost of \$959.65. Collin LaPlant had a well installed to be able to allow his cattle to drink fresh water. He will receive a cost share of \$2918.40 with a total project cost of \$4864.00.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official



11/30/18

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.