Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at http://www.nd.gov/ndic/outdoor-infopage.htm) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number 002-027 Report Date 11/30/15 Period Covered by Report

(10/30/2014 to 11/30/15)

Project Name

Pheasant Lake Fishing Access/Shoreline Restoration Project

Project Sponsor Name

Dickey County Park Board

Responsible Official (Last, First Middle)

Responsible Official's Title

Wertz, Cary Ann

Dickey County Park Board Chairman

Project Sponsor Address

61 West Lake Drive

City Ellendale State Zip Code ND 58436

Telephone Number 701 710-1301 or 701 349-2330

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$ 2,125.00

In-kind Funding \$ 10,531.50

OHF Funding Requested for Reimbursement \$ 19,125.00

Total Funding Expended for this Reporting Period \$ 27,754.46

Total Funds Spent to Date

Match Funding \$2,125.00

In-kind Funding \$ 10,531.50

OHF Funding Received and Requested for Reimbursement \$ 2,125.00

Total Funding Expended to Date \$ 12,656.00

Balance of Grant Funds

Match Funding \$ 19,125.00

In-kind Funding \$ 968.50

OHF Funding still to be Requested \$ 19,125.00

Total Funding to be Expended on this Project \$ 27,754.46

Do you anticipate needing to request a grant extension

If yes, please explain

40/4

IXI Yes // No

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

11/07/2014: Work began on Texas Rock crossing at Far west Tributary. Texas crossing along with new culvert installation including rip rap and erosion barrier in place and completed 11/25/2015. 11/26/2015 Work began along West side shoreline, utilizing long reach excavator. Approximately 180 feet of total 300 feet of shoreline has been restored. Debris has been removed from Lake Bottom as well. However an extension is anticipated for fall of 2016 in order to complete rip rap and fabric erosion barrier placement along with completion of earthen fishing pier. Once again lake levels had not been conducive to perform work earlier including the need to wait post harvest in order to provide adequate space for disposal of sediment removed from Lake Bottom and shoreline. Project is showing positive improvements for anglers and future recreation use. Please see attached photos for work completed to date.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress-during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

12/15/2015







