

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines			
This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.			
Contract Number 004-051	Report Date July 22, 2015	Period Covered by Report 04/07/15-07/31/15	
Project Name LaMoure County Memorial Park Streambank Restoration Project			
Project Sponsor Name LaMoure County			
Responsible Official (Last, First Middle) Flath, Robert		Responsible Official's Title County Commissioner	
Project Sponsor Address 211 South Main, PO Box 278			
City LaMoure	State ND	Zip Code 58458	Telephone Number 701-883-5344, ext. 3
<u>Financial Update</u>			
Please provide the following information regarding the funding for your project based on the contract award:			
<u>Funds Spent this Reporting Period</u>			
(As appropriate please provide copies of receipts for purchases)			
Match Funding \$7,402.30 (preliminary and final design costs)			
In-kind Funding \$0			
OHF Funding Spent \$2,000 (class 3 cultural resource review)			
OHF Funding Requested for Reimbursement \$0			
Total Funding Expended for this Reporting Period \$9,402.30			
<u>Total Funds Spent to Date</u>			
Match Funding \$7,402.30			
In-kind Funding \$0			
OHF Funding Received and Requested for Reimbursement \$69,542			
Total Funding Received/Expended to Date \$76,944.30			
<u>Balance of Grant Funds</u>			
Match Funding \$148,639.70			
In-kind Funding \$120,480			
OHF Funding still to be Requested \$625,882			
Total Funding yet to be Expended on this Project \$895,001.70			
Do you anticipate needing to request a grant extension If yes, please explain			
/_/ Yes /x/ No			

Work Completed during Period Covered by Report:


(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

Once this contract was approved, the final design plans and specifications were completed by the engineering firm. Work also started immediately on gathering the necessary permits from federal and state agencies. The State Water Commission (SWC) completed an investigation of effects. The North Dakota Department of Health issued a 401 permit for the project. The SWC Sovereign Lands Permit has been submitted. The US Army Corps of Engineers Section 404 completed permit has been received by our office. Also, a cultural resources class 3 survey was completed and the conclusion was that no culturally significant properties will be affected.

Once all of the necessary permits have been approved, work may begin on the project. As of now, the water levels in the James River are quite high. But if levels recede enough come Fall, debris clearing may begin.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official



The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.