

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number	Report Date	Period Covered by Report (xx/xx/xx to xx/xx/xx)
004-053	8/04/15	06/13/15 to 08/04/15

Project Name
BEACH CITY PARK NORTHSIDE PLAYGROUND

Project Sponsor Name
BEACH CITY PARK BOARD

Responsible Official (Last, First Middle)	Responsible Official's Title
ERICKSON, JENNIFER L	PRESIDENT

Project Sponsor Address
PO BOX 699

City	State	Zip Code	Telephone Number
BEACH	ND	58621	701-872-6064

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$ 17,530

In-kind Funding \$

OHF Funding **Requested for Reimbursement** \$9,053

Total Funding Expended for this Reporting Period \$26,583

Total Funds Spent to Date

Match Funding \$31,463

In-kind Funding \$

OHF Funding Received and Requested for Reimbursement \$25,000

Total Funding Expended to Date \$56,463

Balance of Grant Funds

Match Funding \$0

In-kind Funding \$

OHF Funding still to be Requested \$0

Total Funding to be Expended on this Project \$56,463

Do you anticipate needing to request a grant extension If yes, please explain

Yes No

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

The playground structure installation is complete and is being enjoyed by all. Almost any time of day there are children of all ages enjoying the new structures. Lunch is being eaten at the tables and parents are resting and watching


Since full funding was not awarded, we did attain some other grant monies from Golden Valley County, Harley Salzman American Legion Post No. 5, and the City of Dickinson to cover the cost of the equipment, tables, benches and garbage receptacles.

A bridge connecting the 2 play structures is still being planned . We were just awarded a grant through the Golden Valley Community Foundation to help us reach our goal of getting this finishing touch completed.

We are working on deciding what type of trees we would like to complete the space and they will either be planted this fall or next spring, depending on the weather. At this point we will use Park Board funds for this project.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official



The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.







