

## Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm> ) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to [outdoorheritage@nd.gov](mailto:outdoorheritage@nd.gov) AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines			
This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.			
Contract Number <b>004-054</b>	Report Date <b>07/15/15</b>	Period Covered by Report <b>06/15/15 to 07/15/2015</b>	
Project Name <b>Norseman Outdoor Education Center</b>			
Project Sponsor Name <b>Norseman Archers, Inc.</b>			
Responsible Official (Last, First Middle) <b>Hanson, Jason H.</b>		Responsible Official's Title <b>Member</b>	
Project Sponsor Address <b>1100 Parke Ave</b>			
City <b>Portland</b>	State <b>ND</b>	Zip Code <b>58274</b>	Telephone Number <b>701-430-1195</b>
<u>Financial Update</u>			
Please provide the following information regarding the funding for your project based on the contract award:			
<u>Funds Spent this Reporting Period</u>			
(As appropriate please provide copies of receipts for purchases)			
Match Funding \$ 49,932.00			
In-kind Funding \$ 1,500.00			
OHF Funding <b>Requested for Reimbursement</b> \$ 49,932.00			
Total Funding Expended for this Reporting Period \$ 51,432.00			
<u>Total Funds Spent to Date</u>			
Match Funding \$ 103,304.78			
In-kind Funding \$ 12,003.22			
OHF Funding Received and Requested for Reimbursement \$ 124,982.78			
Total Funding Expended to Date \$ 113,208.00			
<u>Balance of Grant Funds</u>			
Match Funding \$ 91,798.22			
In-kind Funding \$ 74,496.78			
OHF Funding still to be Requested \$ 91,798.22			
Total Funding to be Expended on this Project \$ 303,281.00			
Do you anticipate needing to request a grant extension    If yes, please explain / / Yes    /X/ No			

Work Completed during Period Covered by Report:

**Norseman Archers, Inc. requested from the Outdoor Heritage Fund \$27,000.00 on June 15 to satisfy receipts from contracts that have already completed work this summer. Since June 15, we are proud to announce that additional plumbing projects have been completed and the main concrete pad has been successfully poured. As stated above Norsemen Archers, Inc., is requesting an additional \$49,932.00 which will cover materials ordered since June 15<sup>th</sup> (see attached receipts).**


**Members of Norseman Archers, Inc. also donated 100.0 hours of time towards laying tubes for the floor heat and assisting in preparation of the concrete work. We are proud to say that we have had great success with our members donating their time and effort throughout this project.**

**Our outdoor range is now to open it to the public on Wednesday evenings for the remainder of 2015. Norsemen Archers, Inc. had the range open to the public on June 27-28 as part of the Mayville-Portland Summerfest and our members assisted in grilling food and assisting on the range. We had a wonderful turnout and we are all looking forward to doing it again in 2016!**

**The trusses for the building have been delivered and are on site, and construction of the building will continue when weather allows. We still expect the building to be completed on time.**

**On behalf of our entire organization, we would like to extend our appreciation to the Outdoor Heritage Fund Advisory Board, the North Dakota Industrial Commission, and all others involved in making our dream a reality. Please feel free to contact us (Norsemen Archers, Inc.) if you need any additional information. Progress on our project will continue, and we look forward to future status reports and the chances that will be documented within them.**

Signature of Responsible Official

  
The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.



Installing the plumbing for floor heat.



After hundreds of man hours of labor, our contractors and volunteers were ready to pour the concrete.



Pouring concrete with the assistance of contractors and volunteers.



Another view of the progress.



Finishing the beautiful concrete pad that will soon be home to the Norsemen Outdoor Education Center!