## Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at http://www.nd.gov/ndic/outdoor-infopage.htm ) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, Outdoor Heritage Fund Program, State Capitol - Fourteenth Floor, 600 East Boulevard Ave. Dept. ATTN: 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

			r Heritage Fund
			Report Form/Guidelines
This report is u			ojects funded through the Outdoor Heritage Fund. Status just be submitted as required in Contract.
Contract Number 005-059	an da alla da para manana ana ang kang da pa	Report Date 12-22-15	Period Covered by Report (10/8/2015 to 12/22/15)
Project Name			
Riparian Grazi	ng Systen	ns Project	,
Project Sponsor N			
Stutsman Cou	nty Soil Co	onservation Dis	trict
Responsible Offici	al (Last, First	Middle)	Responsible Official's Title
Odenbach, Ryan Matthew		W	Watershed Coordinator
Project Sponsor A	ddress		
1301 Business	Loop Eas	st	
City	State	Zip Code	Telephone Number
Jamestown Financial Update	ND	58401	701-252-2521 ext. 3
Match Funding \$10 In-kind Funding \$ OHF Funding <b>Req</b> Total Funding Ex <u>Total Funds Spent</u> Match Funding \$29 In-kind Funding \$	64,589.18 <b>uested for R</b> cpended for t <u>to Date</u> 54,607.85	copies of receipts for Reimbursement \$1 his Reporting Period	18,472.00 d \$283,061.18
Total Funding Ex	pended to D		ursement \$253,500.00
Balance of Grant F Match Funding \$0. In-kind Funding \$ OHF Funding still t	00 to be Reques		
Total Funding to	be Expended	d on this Project \$0.	00

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

All Riparian Fencing Materials have been purchased 29.7 miles of riparian fence (entire project) has been installed Water well has been drilled 23,800 feet of pipeline has been installed The North Dakota Game and Fish has provided riparian land use easements to all involved landowners. The Outdoor Heritage portion of the project has been completed. There is still portions of the watering system to be completed, which will be done through the producer and the North Dakota Game and Fish Department.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.