

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number 004-063	Report Date Sept. 30, 2015	Period Covered by Report (07/01/15 to 09/30/15)
-----------------------------------	--------------------------------------	---

Project Name
Handicap Accessible Fishing Pier at Sheep Creek Dam

Project Sponsor Name
Grant County Water Resource District

Responsible Official (Last, First Middle) Harold Gaugler	Responsible Official's Title Grant Co. Water Res. Dist. Board member
--	--

Project Sponsor Address 211 N. Main St.			
City Elgin	State ND	Zip Code 58533	Telephone Number 701-584-2354

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$ **6,516.67**

In-kind Funding \$ **735.00**

OHF Funding Requested for Reimbursement \$ **2,090.00**

Total Funding Expended for this Reporting Period \$ **7,251.67**

Total Funds Spent to Date

Match Funding \$ **31,037.61**

In-kind Funding \$ **1,290.00**

OHF Funding Received and Requested for Reimbursement \$ **20,902.00**

Total Funding Expended to Date \$ **32,327.61**

Balance of Grant Funds

Match Funding \$ **0.00**

In-kind Funding \$ **0.00**

OHF Funding still to be Requested \$ **0.00**

Total Funding to be Expended on this Project \$ **0.00**

Do you anticipate needing to request a grant extension If yes, please explain
 Yes No

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

June 11th (Omitted from June 30th report) Cut railings to fit smaller sections of fishing pier, installed, and attached netting to make accessible fishing pier child friendly.

July 8th, worked on leveling and grading accessible parking area.

July 9th, finished dirt work, hauled gravel, sand and 1 load of rock for riprap.

July 13th, contractor set forms and rebar for concrete accessible parking area and sidewalk.

July 23rd, contractor poured and finished concrete for parking area and sidewalk.

August 10th, loaded, hauled rocks for riprap, installed riprap, finished dirt work around concrete areas.

August 20th, installed wooden railing on edge of picnic area.

Sept. 3rd, painted blue 'handicap' lines and wheelchair stencil for accessible parking area.

The accessible fishing pier was completed at the end of April and has seen almost daily usage since it was installed. Public comments have been overwhelmingly positive. Fishing off of the accessible fishing pier was exceptionally good during May and June so the fishing pier saw almost continual usage during that time. The accessible picnic table was installed in late August. It seems that almost everyone using the accessible fishing pier also uses the picnic table at some point during their visit to this area. So far, this project has been viewed as extremely successful and much appreciated by the general public.


General purpose lawn grass will be seeded in the disturbed areas in late fall. Other minor finishing touches to the area are also needed, but overall, this project as described in the OHF application has been completed.

The Outdoor Heritage Fund is authorized to use this report and the attached photos on their website, for promotional materials and for any other use authorized by the ND Industrial Commission.

Attached: pictures of the completed accessible parking site, accessible picnic table, finished riprap area and accessible fishing pier. Also attached is a financial statement for the entire project to date and copies of invoices and receipts for expenses from the last half of this year needed to complete this project. I also included a spreadsheet listing the "in-kind" expenses for volunteer hours and donated equipment usage.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official



The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

Sheep Creek Dam

Concrete, dirt work & Rocks



Pouring Concrete with Jim Zimmerman



Finishing backfilling dirt



Riprapping shoreline



Wood fence and accessible picnic table

Sheep Creek Accessible Fishing Pier



Overview of the new construction



Accessible parking space



Accessible picnic table



Accessible fishing pier