

## Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm> ) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to [outdoorheritage@nd.gov](mailto:outdoorheritage@nd.gov) AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

### Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number 005-067	Report Date 10-15-2015	Period Covered by Report 06-04-2015 to 10-31-15
----------------------------	---------------------------	--

Project Name  
Play Land Dream

Project Sponsor Name  
Gackle Park Board

Responsible Official (Last, First Middle) Remboldt, Samantha J	Responsible Official's Title Park Board Treasurer
---	--

Project Sponsor Address  
PO Box 224

City Gackle	State ND	Zip Code 58442	Telephone Number 701-485-3331
----------------	-------------	-------------------	----------------------------------

#### Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

#### Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$ 16,750.27

In-kind Funding \$ 3,360

OHF Funding Requested for Reimbursement \$9,000

Total Funding Expended for this Reporting Period \$20,110.27

#### Total Funds Spent to Date

Match Funding \$6,750.27

In-kind Funding \$3,360.00

OHF Funding Received and Requested for Reimbursement \$10,000

Total Funding Expended to Date \$20,110.27

#### Balance of Grant Funds

Match Funding \$0.00

In-kind Funding \$0.00

HF Funding still to be Requested \$0.00

Total Funding to be Expended on this Project \$20,110.27

Do you anticipate needing to request a grant extension If yes, please explain

/\_/ Yes /x/ No



**Work Completed during Period Covered by Report:**

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

On June 4<sup>th</sup>, the old playground equipment was removed by 4 community volunteers. The ground was then leveled and prepared for the new play structure. (taking 6 hours)

The new playground equipment was installed on September 10<sup>th</sup> and 11<sup>th</sup> with supervised installation from Bruce Schnieder (a certified playground safety inspector) with BC6 Builders out of Dickinson with 16 community volunteers. (taking 10 hours)

The timber and sand was placed on September 27<sup>th</sup> with 8 volunteers from Miller Honey (taking 5 hours). The sand is 12 inches deep and 7 feet away from the play structure.



\*I am unable to scan receipts; they will be mailed with the paper copy of this report.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

A handwritten signature in black ink, appearing to read "Sam Rumboldt".

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.