

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

**Outdoor Heritage Fund
Status and Final Report Form/Guidelines**

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number 005-069	Report Date 10/31/2017 2/13/2018	Period Covered by Report (09/04/15 to 10/31/2017)
----------------------------	---	--

Project Name
CATTAIL BAY BOAT RAMP PROJECT

Project Sponsor Name
VOICES FOR LAKE OAHE (VFLO)

Responsible Official (Last, First Middle) VANNURDEN, DOUGLAS LYNN	Responsible Official's Title VFLO PRESIDENT
---	---

Project Sponsor Address
PO BOX 482

City LINTON	State ND	Zip Code 58552	Telephone Number 701-400-6037
-----------------------	--------------------	--------------------------	---

Financial Update
Please provide the following information regarding the funding for your project based on the contract award:

Funds Spent this Reporting Period
(As appropriate please provide copies of receipts for purchases)
Match Funding \$ 25,666.50
In-kind Funding \$ \$4,500 (US Army Corps of Engineers – precast concrete planks)
OHF Funding **Requested for Reimbursement** \$ 3375
Total Funding Expended for this Reporting Period \$ 9,250

Total Funds Spent to Date
Match Funding \$ 22,291.50
In-kind Funding \$ 4,500.00
OHF Funding Received and Requested for Reimbursement \$ 33,750
Total Funding Expended to Date \$30,375.00

Balance of Grant Funds
Match Funding \$ 0
In-kind Funding \$0
OHF Funding still to be Requested \$ 0
Total Funding to be Expended on this Project \$ 63,916.50

Do you anticipate needing to request a grant extension If yes, please explain
 Yes No

NOTE:
At the completion of the project I will file one more report that will include a picture of the sign to be placed at the ramp and request for the final \$3375

Exhibit B

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

Since our last report the final work was completed on the boat ramp project. All rip rap was in place and the ramp was available for traffic prior to freeze up. This ramp is currently being used for access to the lake for ice fishing. We received the final bill from our contractor and the construction costs have all been paid.

A sign recognizing these improvements has been designed and printed and will be placed at the ramp this spring after the spring thaw and ice out. A copy of the sign is attached.

Note; Since the construction on this project was completed, the Corps of Engineers has now dropped the lake level from 4 to 5 feet with current elevation of approximately 1606. It would have been much better for the level of the lake to have been this low when our project was underway – this would have allowed us to pour much more concrete and greatly extend the length of the new ramp construction. We will see what the future will bring, hopefully lake levels will be back to pool levels that will allow for use of the new ramp without having to make adjustments.

Thanks to the partnership of the ND Outdoor Heritage Fund for making this improvement project possible. It will greatly improve the access and safe use of this outstanding Natural Resource available to North Dakotans – Lake Oahe and we hope to continue to enhance the recreational areas available in the future.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

Douglas Vannurden

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

RAMP IMPROVEMENT PROVIDED BY



**VOICES FOR LAKE OAHE
AND OUTDOOR HERITAGE FUND
US ARMY CORPS OF ENGINEERS**