## Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <a href="http://www.nd.gov/ndic/outdoor-infopage.htm">http://www.nd.gov/ndic/outdoor-infopage.htm</a>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to <a href="https://outdoorheritage@nd.gov">outdoorheritage@nd.gov</a> AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund
Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number 005-075 Report Date 12-8-15 Period Covered by Report 08-03-15 to 10-31-15

**Project Name** 

Devils Lake Access Improvements for Handicapped, Elderly and Mobility Impaired

Project Sponsor Name City of Devils Lake

Responsible Official (Last, First Middle)

Responsible Official's Title

Mike Grafsgaard

City Engineer

**Project Sponsor Address** 

PO Box 1048

City Devils Lake State Zip Code ND 58301 Telephone Number 701-662-7600

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

## Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$6,538.05

In-kind Funding \$0

OHF Funding Requested for Reimbursement \$0

Total Funding Expended for this Reporting Period \$6,538.05

## Total Funds Spent to Date

Match Funding \$6,538.05

In-kind Funding \$0

OHF Funding Received and Requested for Reimbursement \$36,173.00

Total Funding Expended to Date \$6,538.05

## **Balance of Grant Funds**

Match Funding \$325,555.00

In-kind Funding \$152,691.30

OHF Funding still to be Requested \$325,555.00

Total Funding to be Expended on this Project \$514,419.30

Do you anticipate needing to request a grant extension 

If yes, please explain

/\_/ Yes /X/ No

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

Work was initiated to construct the ADA access ramps for the Channel A site. City Engineering staff completed survey work and developed a ramp layout for Channel A. Based on the layout of this site, it was decided that a large portion of the wheelchair access ramps could be constructed of wood to reduce project cost. Construction of individual wood ramp sections was coordinated with the Devils Lake High School carpentry class, who built the ramps in the school shop.

Holes were augered and concrete placed for the foundation for the ramps. Volunteers from the Lake Region Anglers and City forces worked to set the ramps into position near the end of October. Additional work continues to complete the wood ramps and parking lot at this location, with hopes of having the site available for public use in the spring of 2016.

Development of plans for the remaining ramps and fishing piers will be completed this winter, with construction in 2016.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.



