

Contract No. 005-076
 "Marcus Friskop Learning Center (Phase 2)"
 Submitted by Hankinson Public School
 Principal Investigator: Anne Biewer
 Directives B, A, C & D

PARTICIPANTS

Sponsor (as originally submitted)	Cost Share
Hankinson Public School (cash)	\$12,250
Hankinson Public School (in-kind)	\$11,550
Unknown	\$71,452
Wildlife Club, individuals and businesses, park district, etc. (indirect)	<u>\$ 3,180</u>
 Subtotal Cost Share	 \$98,432
 North Dakota Industrial Commission	 <u>\$ 7,000</u>
Subtotal Outdoor Heritage Fund (OHF) dollars	<u>\$ 7,000</u>
 Total Project Cost	 \$105,432

Project Schedule – 2 years
 Contract Date – 7/23/2015
 Start Date – 7/23/2015
 Completion Date – 9/30/2016

Project Deliverables:
 Status Report: December 31, 2015
 Final Report: September 30, 2016 ✓

OBJECTIVE/STATEMENT OF WORK:

The purpose of this project as originally submitted included the completion of the access to South Lake Elsie, establishment of primitive campground, entrance and sponsor recognition signs, construction of a handicapped picnic shelter with a concrete base and wildlife enhancement. The Industrial Commission was asked to provide \$78,452. The Commission provided funding at the level of \$7,000 which is to be used for funding access to South Lake Elsie (Phase 2) and establishment of the primitive campground.

STATUS:

Contract has been fully executed.

9/2/2015 - The applicant noted when filing a payment request for Phase 1 of this project that they are working on Phase II. A design has been completed on the rustic camping area. We are in the construction stage of that part. Our intentions are to complete both Phases 1 and 2 this fall.

6/21/2016 - Final Report submitted - This contract has been completed. The shoreline for the access to South Lake Elsie has been rock rip rapped to prevent erosion. The rustic camp sites leveled, raised, marked and established. Volunteer labor from Doosan (Bobcat), Sons of the American Legion and others brought this project to fruition. This would be the final report for this contract.

Updated: 7/1/2016