

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments. The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

Outdoor Heritage Fund Status and Final Report Form/Guidelines				
This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.				
Contract Number 012-131		Report Date May 1, 2019		Period Covered by Report September, 2018 to April, 2019
Project Name Livestock and Wildlife Dams-Wetlands Creation and Enhancement				
Project Sponsor Name North Dakota Natural Resources Trust				
Responsible Official (Last, First Middle) Warhurst, Rick			Responsible Official's Title NAWCA/ND Action Group Coordinator	
Project Sponsor Address 1605 East Capitol Avenue, Suite 101				
City Bismarck	State ND	Zip Code 58501	Telephone Number 701-223-8501	
<u>Financial Update</u> Please provide the following information regarding the funding for your project based on the contract award:				
	Funds Spent THIS Reporting Period*	Total Funds Spent to Date		Balance of Remaining Funds
Match Funding	\$4,320.46	\$4,320.46		\$126,679.54
In-kind Funding	\$1,809.72	\$1,809.72		\$6,040.28
OHF Funding	\$4,320.96	\$4,320.46		\$134,529.04
Total				
Do you anticipate needing to request a grant extension? /_/ Yes /X_/ No				
If yes, please explain:				
Work Completed during Period Covered by Report:				

*As appropriate please provide copies of receipts for purchases.

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

One wetland creation project was completed during this report period. A 7.3-acre wetland was created on private land owned by Al Gross of Fargo, ND. The project is located in T140N, R75W, Section 9, Burleigh County, ND (Photograph Attached). The NDNRT paid \$6,480.69 cash and the landowner paid \$2,160.23 cash as match for the development of this project. NDNRT is requesting \$4,320.96 from the Outdoor Heritage Fund as 50% cost-share for development of this project site. The NDNRT also expended \$1,809.72 as In-Kind match funding. Construction expenses included Dirtwork (NDNRT expense - \$6,480.69) and a Principal Spillway Pipe and Riser (Landowner expense - \$2,160.23). Recognition signs for OHF have been designed, will be ordered during this next reporting period and erected at this project site and others completed during the next reporting period. This project site is enrolled in the ND Game and Fish Department PLOTS Program.

A reconnaissance of the Myron Lick Wetland Restoration Site located in McLean County was performed in the fall. An Agreement has been signed with Ducks Unlimited to perform contract engineering services for restoration of this 30-acre wetland. A topography survey was completed of this wetland during the fall. Engineering design is in progress. An Agreement between NDNRT and the Landowner will be signed soon.

A reconnaissance of the Harmon Lake Park Wetland located in Morton County was completed last month. An Agreement will be signed with Ducks Unlimited to perform contract engineering services on this site this week. An Agreement between NDNRT and the Morton County Water Resources board will be signed soon.

Discussion was conducted with ND Game and Fish Department personnel concerning which wetland sites on Raab Wildlife Management Area in Stark County will be created, restored and enhanced by NDNRT. Work has begun determining structural needs, dirtwork quantities and cost estimates required for each wetland on this tract.

An Agreement between NDNRT and a Landowner in McKenzie County for the creation of a 5.3-acre wetland has been signed. Completion of this project will occur during the next reporting period.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:

- (A) *Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or*
- (B) *Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.*

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.

Signature of Responsible Official

Rick Warhurst

Al Gross
62830-18-031
Burleigh County
T. 140 N., R. 75 W., Sec. 9



-  Wetland Restored
-  Project Boundary
-  Borrow Site & sediment deposit area



0 0.05 0.1 0.2 0.3 0.4 0.5