

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments. The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number	Report Date	Period Covered by Report (xx/xx/xx to xx/xx/xx)
012-131	May 1, 2020	November, 2019 to April, 2020

Project Name
Livestock and Wildlife Dams-Wetlands Creation and Enhancement

Project Sponsor Name
North Dakota Natural Resources Trust

Responsible Official (Last, First Middle)	Responsible Official's Title
Warhurst, Rick	NAWCA/ND Action Group Coordinator

Project Sponsor Address
1605 East Capitol Avenue, Suite 101

City	State	Zip Code	Telephone Number
Bismarck	ND	58501	701-223-8501

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

	Funds Spent THIS Reporting Period*	Total Funds Spent to Date	Balance of Remaining Funds
Match Funding	\$8,000.00	\$13,707.36	\$111,585.28
In-kind Funding	\$1,782.33	\$7,850.00	\$0
OHF Funding	\$9,604.40	\$17,161.46	\$121,688.54
Total			

Do you anticipate needing to request a grant extension? /_/_ Yes /_/_ No

If yes, please explain:

*As appropriate please provide copies of receipts for purchases.

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

One wetland creation project was completed during this report period. A 3.4-acre wetland was created on private land owned by Layne Jose of Bismarck, ND. The project is located in T140N, R80W, Section 23, Burleigh County, ND (Photograph Attached). Total project cost was \$16,000 (Wetland Creation and Enhancement Agreement and Invoice are Attached). NDNRT paid \$12,000 (check #9757) and the landowner paid \$4,000 as match. NDNRT is requesting \$8,000.00 reimbursement from OHF (50% of the total project cost). The project included earthen embankment construction, installation of a primary spillway riser and pipe, grass seeding, development of an emergency spillway and fence installation to protect the embankment. A sign will be erected this spring on the site recognizing OHF cooperation and funding for this project.

Final engineering design plans were completed for the Harmon Lake Wetland Project located in Morton County. The NDNRT paid \$2,292 (check #9713) for the final set of plans (invoice Attached). This expense is split 70% OHF = \$1,604.40 and 30% NDNRT = \$687.60. A Construction Agreement has been signed by NDNRT with Guthmiller and Son Dirtworks to complete the project this summer.

A U.S. Army Corps of Engineers 404 Permit Application was completed and submitted for the Myron Lick Wetland Restoration Project. We are hopeful that permitting for this project will be approved and the project completed this summer.

NDNRT In-Kind expenses totaling \$1,782.33 were expended on this project. NDNRT has now fulfilled the In-Kind funding included in the Project Proposal.

Summary:

Funding requested from OHF on this Report includes \$8,000.00 for the Layne Jose Project completion and \$1,604.40 for final Engineering Design-Contracted Services for the Harmon Lake Wetland Project.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:

- (A) *Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or*
- (B) *Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.*

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.

Signature of Responsible Official

*As appropriate please provide copies of receipts for purchases.