

## Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm> ) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to [outdoorheritage@nd.gov](mailto:outdoorheritage@nd.gov) AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments. The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

### Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number	Report Date	Period Covered by Report (xx/xx/xx to xx/xx/xx)
No. 012-136	August 15, 2019	1/4/2019 to 8/15/2019

Project Name  
Sky Chief Park Rest Room Facility Project

Project Sponsor Name  
Turtle Mountain Band of Chippewa

Responsible Official (Last, First Middle)	Responsible Official's Title
Poitra, Lyle J.	Tribal Developer

Project Sponsor Address  
Box 900

City	State	Zip Code	Telephone Number
Belcourt	ND	58316	701-477-2647

#### Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

	Funds Spent THIS Reporting Period*	Total Funds Spent to Date	Balance of Remaining Funds
Match Funding	\$4,500	\$4,500	-0-
In-kind Funding	\$13,312	\$13,312	-0-
OHF Funding	\$53,438	\$53,438	-0-
<b>Total</b>	<b>\$71,250</b>	<b>\$71,250</b>	<b>-0-</b>

Do you anticipate needing to request a grant extension?    /x/ Yes    /\_/ No

If yes, please explain:

There was a scheduling delay as the contractor for the installation of the septic systems had a backlog of work. However, the septic systems are now installed and ready for usage.

\*As appropriate please provide copies of receipts for purchases.

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

The Turtle Mountain Band of Chippewa contracted with Mr. Jerry Bercier was hired to put in the self-contained septic system needed for each rest room unit. These systems are self-contained and each of the three systems is supplied with an 800 gallon holding tank. The systems do not require a drain field which could otherwise allow leakage into the lake watershed areas. A local tribal sanitation firm will clean out the septic system at least once yearly. The septic systems were installed in July of 2019.

The tribe contracted with Mr. Ron Parisien, Tribal College Carpentry Instructor, to construct the three (3) rest room units. Mr. Parisien employed several college carpentry students to assist. The materials were purchased at Monroe Builders in Rolla, ND. The rest rooms are currently under construction and are near complete. Each unit has two bathrooms – one for woman and one for men. They are constructed using wood framing and metal siding inside and out. There are ventilation windows installed and the toilets are made of stainless steel for commercial applications.

One unit is sized 10' x 24' to accommodate a changing area for individuals wanting to swim and for use during pow wows and events. This unit will be located on Gordon Lake's main beach swimming area. The other two units are sized 10' x 16' and will be located at the Wheaton and Gordon Lake fishing dock areas.

The rest room units are expected to be completed and ready for use by the public by the end of August, 2019. Signage will be placed on each Rest Room to recognize the North Dakota Outdoor Heritage Fund's financial contribution to the project.



Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

*This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:*

- (A) *Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or*
- (B) *Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.*

*Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.*

Signature of Responsible Official



(Concurrence)  
IMBCE Chairman

\*As appropriate please provide copies of receipts for purchases.