

Contract No. 013-143
Sky Chief Park Fishing Dock Project
Submitted by Turtle Mountain Band of Chippewa Indians
Primary Contact: Lyle Poitra
Directives D

PARTICIPANTS

Sponsor	Cost Share	
Turtle Mountain Band of Chippewa Indians (TMBCI)	<u>\$25,097.00</u>	
Subtotal Cash Cost Share		\$25,097.00
North Dakota Industrial Commission	<u>\$74,000.00</u>	
Subtotal OHF Funding		<u>\$74,000.00</u>
Total Project Cost		\$99,097.00

Project Schedule: 5 months
Contract Date: 1/7/2019
Start Date: 1/4/2019
Completion Date: 5/31/2019

<u>Project Deliverables</u>	
Status Report:	August 15, 2019* ✓
Final Report:	October 31, 2019* ✓

OBJECTIVE/STATEMENT OF WORK:

This objective of this project is the purchase and installation of 3 handicapped accessible fishing docks at the Sky Chief Park complex. The Sky Chief Park complex is a 1,313 acre Tribal Management Area that is comprised of several lakes, forestry, and a buffalo park. The Park includes opportunities for fishing, walking and nature trails, swimming and water sports, picnic facilities, and wildlife opportunities.

STATUS:

The contract has been approved and executed by all the parties.

August 2019

Status report received. The report states in part that TMBCI contracted with Chippewa Tribal Industries and Affiliates, which is tribally owned and operated to construct 3 docks. The docks will be placed at Sky Chief Park, which includes the following lakes: Gordon, Wheaton, and Jarvis. The docks are built in 2 sections with one sized 8'x28' and the other sized 6'x8'. One dock unit is almost complete and the other 2 are expected to be completed by the end of September 2019.

TMBCI has requested and been granted a no-cost extension due to the delay in the arrival of the building materials.

October 2022

Final report received. Three handicapped-accessible fishing docks were installed at Sky Chief Park. The total cost for construction and installation of the docks was \$99,096.69. Chippewa Tribal Industries and Affiliates constructed the docks. Users have been impressed with the quality of construction and appearance.

Dated 10/3/2022

*Denotes change from original contract.