Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at http://www.nd.gov/ndic/outdoor-infopage.htm) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments. The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

| Outdoor Heritage Fund Status and Final Report Form/Guidelines | | | | | | | |
|---|----------------|----------|---------|---|--|--|--|
| This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract. | | | | | | | |
| Contract Number | ontract Number | | te | Period Covered by Report (xx/xx/xx to xx/xx/xx) | | | |
| 014-148 | 014-148 Octob | | 9, 2020 | 05/20/2019 to 10/31/2020 | | | |
| Project Name | | | | | | | |
| Cattail Bay Recreation Area Improvement | | | | | | | |
| Project Sponsor Name | | | | | | | |
| Voices for Lake Oahe | | | | | | | |
| Responsible Official (Last, First Middle) Responsible Official's Title | | | | | | | |
| Vannurden, Douglas L Committee Chairman | | | | | | | |
| Project Sponsor Address | | | | | | | |
| PO Box 482 | | | | | | | |
| City | State | Zip Code | | Telephone Number | | | |
| Linton | ND | 58552 | | 701-400-6037 | | | |
| Financial Undata | | | | | | | |

| | Funds Spent THIS Reporting Period* | Total Funds Spent to Date | Balance of Remaining Funds |
|-----------------|---------------------------------------|------------------------------|-------------------------------|
| Match Funding | \$6,423.70 | \$6,423.70 | 0.00 |
| In-kind Funding | \$60500 | \$60500 | 0.00 |
| OHF Funding | \$18,750 | \$18,750 | 0 |
| Total | \$85673.70 | \$85673.70 | \$0 |

Please provide the following information regarding the funding for your project based on the contract award:

Do you anticipate needing to request a grant extension? /_/ Yes /x/ No

If yes, please explain:

NOTE; In-kind funding includes Corps of Engineers site prep and gravel expenses of \$59,000 and ND Game and Fish fish-cleaning table valued at \$1500. Breakdown attached.

^{*}As appropriate please provide copies of receipts for purchases.

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

Site selected with input from local residents, Alternate site selected to be located farther away from cabin areas

Army Corps of Engineers completed studies and approved the alternate site.

Army Corps of Engineers obtained gravel and stockpiled it near the Cattail Boat Ramp. The site was then leveled and aggregate hauled to the site, by the Corps, for the parking area and fish cleaning station site located and staked.

A well was drilled and pump system installed to provide water to the station. Rural water system access was deemed too expensive because of the distance from South Central Rural Water lines to the alternate site. The well was installed by Northern Plains Drilling & Excavating. A 121' well was installed and tested at 30 plus GPM.

A 14 X 16 concrete slab 6 inches thick was installed by Kelsch Excavating, LLC

A 10 X 14 shelter was built by Jangula Construction Company.

Kem Electric installed electric transformer and meter located on the south side of the Cattail Bay Access Road

Jacks Electric trenched and bored the electrical service under the road and installed a service panel at the edge of the shelter. He later installed outlets and lights.

A used fish cleaning table was provided by the North Dakota Game and Fish Department. The table was installed and modified by Voices for Lake Oahe Board members.

A 24"X18" sign is on Order and will be installed as soon as it is complete.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:

- (A) Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or
- (B) Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.

Signature of Responsible Official

Douglas Vannurden

^{*}As appropriate please provide copies of receipts for purchases.



MEMBERSHIP INFO: VFLO PO BOX 482 LINTON ND 58552-0482

36 in







