

**Contract No. 014-152**  
**Main Street to Stanley City Pond Shared Use Pathway**

Submitted by City of Stanley  
 Primary Contact: Allyn Sveen  
 Directives A, B, C, D

**PARTICIPANTS**

<b>Sponsor</b>		<b>Cost Share</b>
City of Stanley (Cash)	\$100,000	
Boy Scout Troop 1357 (In-Kind)	\$ 10,500	
Subtotal <b>Cash &amp; In-Kind</b> Cost Share		\$110,500
North Dakota Industrial Commission	<u>\$275,800</u>	
Subtotal <b>OHF</b> Funding		<u>\$275,800</u>
Total Project Cost		\$386,300

Project Schedule: 1 years  
 Start Date: 7/16/2019  
 Contract Date: 8/7/2019  
 Completion Date: ~~11/30/2020~~ 11/30/21

<u>Project Deliverables</u>	
Status Report:	January 31, 2020 ✓
Status Report:	November 30, 2020* ✓
Status Report:	May 31, 2021* ^ ✓
Final Report:	November 30, 2021 ^ ✓

**OBJECTIVE/STATEMENT OF WORK:**

This objective of this project is to construct a shared use pathway to provide access to the Stanley City Pond and Scout Facility from Main Street.

**STATUS:**

The contract has been approved and executed by all the parties.

**February 2020**

Preliminary engineering services – prepare plans and specification. Currently plans are at 90% complete with bidding anticipated in April to May 2020.

**December 2020**

The project has been completed and is in use, but the trees have not yet been planted. ND Game and Fish cleaned the shoreline and provided a T-shaped floating fishing pier. The total cost for the project was \$403,257.29.

A no-cost extension has been granted to allow time for the tree planting.

**June 2021**

A no-cost extension has been granted to allow time for the tree planting.

**July 2022**

Final project report received. The shared use pathway along the newly constructed reservoir road and along the Stanley City Pond is complete. In-kind and volunteer match was completed by a local Boy Scout troop, the City of Stanley, and local volunteers. Trees were planted the beginning of June 2022.

The project provides safe access to the Stanley City Pond. Signage recognizing the Outdoor Heritage Funding will be installed by the Stanley Public Works Department.

Dated 8/31/2022

\*Denotes change from original contract.

^Denotes second change from original contract.