

Contract No. 016-164
Creel Bay Dock and Boat Slip Project
 Submitted by Devils Lake Park Board
 Primary Contact: Terry Wallace
 Directives A, D

PARTICIPANTS

Sponsor		Cost Share
Devils Lake Park Board	\$35,000.00	
Ramsey Water Resource Board	<u>\$10,000.00</u>	
Subtotal Cash Cost Share		\$45,000.00
North Dakota Industrial Commission	<u>\$50,000.00</u>	
Subtotal OHF Funding		<u>\$50,000.00</u>
Total Project Cost		\$95,000.00

Project Schedule: 5 months
 Contract Date: 7/15/2020
 Start Date: 6/1/2020
 Completion Date: ~~10/31/2020~~ 7/31/21

Project Deliverables

Status Report: October 31, 2020*
 Final Report: July 31, 2021* ✓

**Denotes change from original contract.*

OBJECTIVE/STATEMENT OF WORK:

This objective of this project is to install a floating dock, boat slips, gangway, and suspend walkway on the east side of Creel Bay next to the Creel Bay Golf Course Clubhouse to dock boats.

STATUS:

The contract has been approved and executed by both parties.

A no cost extension was requested and granted.

July 2021

Trees on the shoreline that needed to be removed was completed in October 2020. Advertised bids December of 2020 and opened bids January 2021. Awarded bid to ABC Docks from Bismarck, ND. Dock and gangway were installed in early June 2021 and the dock and gangway was ready for use on June 15, 2021. We have not installed the storage shed on the dock as we have kayak holders on the dock and life jackets are stored at the Clubhouse. We will be installing a sign soon recognizing contributors.

This contract is now closed. All awarded funds have been spent.

Dated 7/13/2021