

017-170 - McDowell Dam Bank Stabilization - 2020

Funding Opportunity: 3515-Outdoor Heritage Fund September 2020 - Round 17
Program Area: Outdoor Heritage Fund
Status: Submitted
Status Report Number: 001
Status Report Type: Interim
Reporting Period: 01/01/2021 - 04/15/2021
Initial Submit Date: Apr 15, 2021 10:03 AM
Initially Submitted By: Travis Johnson

Contact Information

Name: Mr. Travis Johnson
Title: Civil Engineer
Email*: tjohnson@houstoneng.com
Address*: 3712 Lockport Street
Bismarck North Dakota 58503
Phone*: (701) 226-0227

Organization Information

Name*: Burleigh County Water Resource District
Organization Type*: County Government

Interim Report

Work Accomplished*:

The project design has been completed and the plans and specifications have been stamped by the Engineer. The project has been bid, a low bidder has been selected and the Notice of Award has been sent to the low bidder. We are currently working to secure the required contract documents including bonds, insurance, and signed Form of Agreement from the Contractor. We have also secured a temporary construction easement. No construction work has yet been done on the project.

Tasks

Task	StartDate	Completion Date	Percent Complete	Comments
Project Design	01/01/2021	01/31/2021	100.0%	
Solicitation of Quotes/Contractor Selection	02/01/2021	02/28/2021	100.0%	Contractor has been selected. We are working to complete the contract documents.
Project Construction	04/01/2021	06/30/2021	0.0%	No construction work has been accomplished yet.

Deliverables

Deliverable	Quantity	Unit of Measurement, if applicable	Status
Expenditure Report	1.000		No expenditure requests have been submitted yet.
Final Project Acceptance	1.000		No construction work has been completed yet.
Monthly Construction Progress Report	3.000	Each	First status report is being submitted.